

**DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEY**

U. S. Land Office .....

Serial Number .....

Lease or Permit Tract C

Supplementary report to our intention to deepen 11/2/26 and original log 8/25/26

## SUNDRY NOTICES AND REPORTS ON WELLS

(INDICATE NATURE OF DATA BY CHECKING)

NOTICE OF INTENTION TO DRILL .....	SUBSEQUENT RECORD OF SHOOTING .....
NOTICE OF INTENTION TO CHANGE PLANS .....	RECORD OF PERFORATING CASING .....
NOTICE OF DATE FOR TEST OF WATER SHUT-OFF .....	NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING .....
REPORT ON RESULT OF TEST OF WATER SHUT-OFF .....	NOTICE OF INTENTION TO ABANDON WELL .....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL .....	SUBSEQUENT REPORT OF ABANDONMENT .....
NOTICE OF INTENTION TO SHOOT .....	SUPPLEMENTARY WELL HISTORY .....

January 15, 1927

192

Following is a ~~notice of intention to do work~~ report of work done on land under ~~permit~~ lease described as follows:

New Mexico

H San Juan

Tablo Mesa

(State or Territory)

(County or Subdivision)

(Field)

Well No. 0-A NE 1/4 of SW 1/4 27N 17W N.M.P.M.

(1/4 Sec.)

(Twp.)

(Range)

(Meridian)

The well is located 1640 ft. N of 3 line and 1750 ft. E of 7 line of Section 3The elevation of the derrick floor above sea level is 5355 ft.**Details of Plan of Work:**

SHOW SIZES, WEIGHTS AND DEPTHS OF PERFORATIONS;  
CASINGS; ALSO MUDDING JOBS, CEMENTING JOBS,  
AND ALL OTHER IMPORTANT PROPOSED WORK.

Commenced drilling on lead plug 11/1/26, deepened from 1344 to 1360 - drilled through two water sands 1347 to 1352 and 1363 to 1379. Ran 5-3/16 casing for water shut off to test sand 1366 to 1379. Water increased in this sand running over top of casing. Drilled to 1399 with hole full of water and had good show of oil 1399. Pulled 5-3/16 casing, straight reamed and cemented 5-7/16 at 1399. Went out of sand at 1401 with no increase of oil, drilled to 1426, had increase gas from 1423 to 1426. Tubed and tested well - 15 barrels in 14 hours. Pulled tubing and drilled to 1480, encountered water 1476 to 1480. Brove lead sandrel plug which stopped in lime shell 1444, 50# of lead wool on top of plug, water shut off. Dumped 3 sacks cement on top of plug which filled hole back to 1420. Tubed and testing well on pump - estimate will pump 10 barrels. No on reverse side.

Approved January 17, 1927

(Date)

Company Continental Oil Company,By [Signature]Title Assistant Engr.Title General Superintendent

BUREAU OF MINES

9-7053