

**DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

U. S. Land Office _____
Serial Number _____
Lease or Permit Tract C

Supplementary report to our intention to deepen 11/2/26 and original log 8/25/26

SUNDRY NOTICES AND REPORTS ON WELLS

(INDICATE NATURE OF DATA BY CHECKING)

NOTICE OF INTENTION TO DRILL _____	SUBSEQUENT RECORD OF SHOOTING _____
NOTICE OF INTENTION TO CHANGE PLANS _____	RECORD OF PERFORATING CASING _____
NOTICE OF DATE FOR TEST OF WATER SHUT-OFF _____	NOTICE OF INTENTION TO PULL OR OTHERWISE ALTER CASING _____
REPORT ON RESULT OF TEST OF WATER SHUT-OFF _____	NOTICE OF INTENTION TO ABANDON WELL _____
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL _____	SUBSEQUENT REPORT OF ABANDONMENT _____
NOTICE OF INTENTION TO SHOOT _____	SUPPLEMENTARY WELL HISTORY _____ XX

January 15, 1927, 192

Following is a ~~notice of intention to do work~~ **report of work done** on land under ~~permit~~ **lease** described as follows:

New Mexico (State or Territory) N San Juan (County or Subdivision) Table Mesa (Field)

Well No. S-A NE 1/4 of SW 1/4 27N 17W N.M.P.M.
(1/4 Sec.) (Twp.) (Range) (Meridian)

The well is located 1640 ft. **[N]** of S line and 1750 ft. **[E]** of Y line of Section 3

The elevation of the derrick floor above sea level is 5355 ft.

Details of Plan of Work:

SHOW SIZES, WEIGHTS AND DEPTHS OF PROPOSED
CASINGS; ALSO MUDDING JOBS, CEMENTING JOBS,
AND ALL OTHER IMPORTANT PROPOSED WORK.

Commenced drilling on lead plug 11/1/26, deepened from 1344 to 1368 - drilled through two water sands 1347 to 1352 and 1353 to 1359. Ran 5-3/16 casing for water shut off to test sand 1368 to 1379. Water increased in this sand running over top of casing. Drilled to 1399 with hole full of water and had good show of oil 1399. Pulled 5-3/16 casing, straight reamed and cemented 5-3/16 at 1399. Went out of sand at 1401 with no increase of oil, drilled to 1426, had increase gas from 1423 to 1426. Tubed and tested well - 15 barrels in 14 hours. Pulled tubing and drilled to 1480, encountered water 1478 to 1480. Drove lead mandrel plug which stopped in lime shell 1444, 50# of lead wool on top of plug, water shut off. Dumped 3 sacks cement on top of plug which filled hole back to 1420. Tubed and testing well on pump - estimate will pump 10 barrels. Log on reverse side.

Approved January 27, 1927
L. E. Snow (Date)

Company Continental Oil Company.

By _____

Title General Superintendent

Title General Superintendent

BUREAU OF MINES