Form 9-331 (May 1963)

## UNITED STATES DEPARTMENT OF THE INTERIOR (Other Instructions on reverse side)

SUBMIT IN TRIPLICATE.

Form approved. Budget Bureau No. #2-R1424. 5. LEASE DESIGNATION AND BERIAL NO.

SF-078306-A

GEOLOGICAL SURVEY								
SUNDRY	NOTICES	AND	REPORTS	ON	WELLS			

(Do not use this form for proposals to drill or to deepen or plug back to a different

6. IF INDIAN, ALLOTTER OR TRISE NAME

Use "APP			
OIL GAS TO OTHE	R	7. UNIT AGREEMENT NAME	
2. NAME OF OPERATOR	8. FARM OR LEASE NAME		
Tenneco Oil Company	Bolack A		
3. ADDRESS OF OPERATOR	9. WELL NO.		
1200 Lincoln Tower	1		
4. LOCATION OF WELL (Report locati See also space 17 below.)	10. FIELD AND POOL, CL. VILLEN		
At surface	· Kutz Gallup		
790 FNL ar	11. SEC., T., B., M., OR BLK. AND SURVEY OR AREA  Sec. 2, T27N, R11W		
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.)	12. COUNTY OR PARISH, 13. STATE	
	5950' GR	San Juan New Mexico	
16. Check	Appropriate Box To Indicate Nature of Notice, Report	or Other Data	

NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: TEST WATER SHUT-GFF PULL OR ALTER CASING WAIER SHUT-OFF REPAIRING WELL FRACTURE TREAT MULTIPLE COMPLETE FRACTURE TREATMENT ALTERING CASING SHOOT OR ACIDIZE ABANDON\* SEGOTING OR ACIDIZING ABANDONMENT REPAIR WELL CHANGE PLANS (Other) . (Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) (Other)

17. DESCRIBE PROPOSIDE OF COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones estimated to this work.)\*

Upon approval, we propose to repair casing in an attempt to restore Dakota production, as follows:

- 1. Move in service unit.
- Run freepoint and shoot off 2-3/8" tbg above Mod. D Packer @ 6248".
- POH and RIM w/over shot & fish tubing receptacle and seal assembly.
- Redress seal assembly and RIH.
- Sting into Mod D Pkr and swab test Dakota. Acidize if necessary.
- If Dakota test supports cost expenditure, pack casing and tubing annulus with chemical pack to repair casing leak.
- Place Dakota on production and run deliverability test.



RECEIVED

U. S. GEOLOGICAL SURVEY

	3 %.	FARMINGT	TON, N. M.
18. I hereby certify that the foregoing is true and correct	TITLE Sr. Product:	ion Clerk	8/12/74
(This space for rederal or State office use)	TITLE		DATE
APPROVED BY CONDITIONS OF APPROVAL, IF ANY:	TITLE		DATE