


(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office SANTA FE

Lease No. 080982

Unit NW 1/4 Sec. 5 T. 15 N. R. 10 E.
Designated Oil, Gas, and Geothermal Energy



SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Schwerdtfeger #1
C. 75 N. 14

June 28, 19 51

Well No. 1 is located 990 ft. from N line and 1621 ft. from W line of sec. 5

NW 1/4 5 27N 11W N.M.P.M.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)

N. RUIZ CANYON SAN JUAN N.M. MEXICO
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is _____ ft. 6012 Ord. Level
6077 LS

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

1. On 6/14/51 set 1840' 5 1/2" (14, 15 1/2 and 17 1/2) casing at 1845 ED with 150 sacks of regular cement. Plug down at 2:55 P.M.
2. Moved off rotary tools.
3. Moved in cable tools on 6/19/51.
4. Drilled thru plug on 6/20/51 and baled hole dry down to casing shoe. Hole stood dry for 30 minutes.
5. Drilled to 1951' TD.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company THE FRONTIER REVENING COMPANY

Address 420 BOSTON BUILDING

DENVER, COLORADO

By Denmar S. Galbraith

Title Denmar S. Galbraith, Geologist