

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator Eastern Petroleum Co.

Lease Table Mesa

Well

No. 29

Location

of Well: Unit H Sec. 9 Twp. 27N

Rge. 17W

County San Juan

Type of Prod.

Method of Prod.

Prod. Medium

Name of Reservoir or Pool

(Oil or Gas)

(Flow or Art. Lift)

(Tbg. or Csg.)

Upper Completion	Pennsylvanian C	Gas	Flow	Csg.
Lower Completion	Mississippian	Gas	Flow	Tbg.

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	9AM 3-1-71	Length of time shut-in	24 hrs.	SI press. psig	150	Stabilized? (Yes or No)	Yes
Lower Compl	Hour, date Shut-in	9AM 3-1-71	Length of time shut-in	24 hrs.	SI press. psig	0	Stabilized? (Yes or No)	Yes

FLOW TEST NO. 1

Commenced at (hour, date)* 9AM 3-1-71					Zone producing (Upper or Lower): <u>None</u>	
Time (hour, date)	Lapsed time since*	Pressure		Prod. Zone Temp.	Remarks	
		Upper Compl.	Lower Compl.			
9AM 3-2-71	24 hrs.	150	0	48 F	Well is dead. After a 24 hr. shut-in, the tubing side was opened without any adverse affect on the casing side	

Production rate during test

Oil: 0 BOPD based on 0 Bbls. in 24 Hrs. 0 Grav. 0 GOR TSTM
Gas: 0 MCFPD; Tested thru (Orifice or Meter): .25

MID-TEST SHUT-IN PRESSURE DATA

Upper Compl	Hour, date Shut-in	6PM 3-1-71	Length of time shut-in	9 hrs.	SI press. psig	150	Stabilized? (Yes or No)	yes
Lower Compl	Hour, date Shut-in	6PM 3-1-71	Length of time shut-in	9 hrs.	SI press. psig	0	Stabilized? (Yes or No)	yes

FLOW TEST NO. 2

Commenced at (hour, date)** 10 AM 3-3-71					Zone producing (Upper or Lower): <u>None</u>	
Time (hour, date)	Lapsed time since **	Pressure		Prod. Zone Temp.	Remarks	
		Upper Compl.	Lower Compl.			
10 AM 3-4-71	24 Hrs.	150	0	48 F	Same as above.	

Production rate during test

Oil: 0 BOPD based on 0 Bbls. in 24 Hrs. 0 Grav. 0 GOR TSTM
Gas: TSTM MCFPD; Tested thru (Orifice or Meter): .25

REMARKS: Well is Temp. Abandoned.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved: E. G. 1971
New Mexico Oil Conservation Commission

By A. R. Kendrick

Title PETROLEUM ENGINEER DIST. NO. 5

Operator Eastern Petroleum Co.

By Robert A. Fullop

Title Vice President

Date 3-08-71

7. PRESSURE gauges for zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3-hour tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on a multiply completed well within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Commission.
2. At least 72 hours prior to the commencement of any packer leakage test the operator shall notify the Commission in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both halves of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: In the case of an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 1 is to be the same as for Flow Test No. 1 except that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges, the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

3. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Commission on Northwest New Mexico Packer Leakage Test Form Revised 11-1-58, with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only). A pressure versus time curve for each zone of each test shall be constructed on the reverse side of the Packer Leakage Test Form with all deadweight pressure points taken indicated thereon. For oil zones, the pressure curve should also indicate all key pressure changes which may be reflected by the recording gauge charts. These key pressure changes should also be tabulated on the front of the Packer Leakage Test Form.

[illegible]