



UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

LOCATE WELL CORRECTLY

The information given herewith is a complete and correct record of the well and all work done thereon so far as can be determined from all available records.

Signed

Date April 9, 1956

C. *Neurospora* *luteola*

The summary on this page is for the condition of the well at above date.

Commenced drilling Nov. 13, 1955, 1955 Finished drilling March 23, 1956, 1956

(Denote gas by G)

No. 1, from ~~2037~~ to ~~3007~~ (~~2007~~) No. 4, from _____ to _____
No. 2, from _____ to _____ No. 5, from _____ to _____
No. 3, from _____ to _____ No. 6, from _____ to _____

No. 1, from _____ to _____ No. 3, from _____ to _____
No. 2, from _____ to _____ No. 4, from _____ to _____

Size casing	Weight per foot	Threads per inch	Make	Amount	Kind of shoe	Cut and pulled from	Perforated		Purpose
							From—	To—	
5/8"	32#	8 rd. thd.	J-55	89	None				
							TO—	OF—	

Size casing	Where set	Number sacks of cement	Method used	Mud gravity	Amount of mud used
2-5/8"	98.5'	70	Halliburton	Mostly water	
3-1/2"	294.2'	100	Halliburton	Mostly water	

Heaving plug—Material	Length	Depth set
Adapters—Material	Size	

Size	Shell used	Explosive used	Quantity	Date	Depth shot	Depth cleaned out
3/23/56.	Sand oil treated from 2942'		to 3007'		with 17,000 gallons diesel oil and 30,000# sand, and 15 gallons RI-Fls.	Finished with 3,000 gallons diesel oil.
Breakdown pressure 900#. Injection 15.1 barrels per minute.						

Rotary tools were used from 0 feet to 294.2 feet, and from 300.7 feet to 300.7 feet

Cable tools were used from 0 feet to 0 feet, and from 294.2 feet to 300.7 feet

Potential test taken April 4, 1936, 19____ Put to producing March 24, 1936, 19____
The production for the first 24 hours was _____ barrels of fluid of which _____% was oil; _____% emulsion; _____% water; and _____% sediment. Gravity, °Bé. _____
If gas well, cu. ft. per 24 hours 3,390 MCF/day Gallons gasoline per 1,000 cu. ft. of gas _____
Rock pressure, lbs. per sq. in. 780 Well is shut in to await wire

