

**UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT**
Sundry Notices and Reports on Wells

1. **Type of Well**
OIL

2. **Name of Operator**
Eastern Petroleum Company

3. **Address & Phone No. of Operator**

Location of Well, Footage, Sec., T, R, M
2420' FNL 2420' FEL, Sec 3., T27N, R17W
Unit G,

5. **Lease Number**
I-89-IND-57
6. **If Indian, All. or
Tribe Name**
Navajo
7. **Unit Agreement Name**

8. **Well Name & Number**
Table Mesa #13
9. **API Well No.**
30-045-13329
10. **Field and Pool**
Table Mesa Dakota
11. **County & State**
San Juan County, NM

12. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE, REPORT, OTHER DATA

Type of Submission

☐ Notice of Intent

☒ Subsequent Report

☐ Final Abandonment

Type of Action

☒ Abandonment

☐ Recompletion

☐ Plugging Back

☐ Casing Repair

☐ Altering Casing

☐ Other -

☐ Change of Plans

☐ New Construction

☐ Non-Routine Fracturing

☐ Water Shut off

☐ Conversion to Injection


13. Describe Proposed or Completed Operations

A-Plus Well Service Inc., as contractor, re-entered and then plugged and abandon this well per the attached report.

This work was done for the NMOCD Aztec District Office, contract pending.

14. I hereby certify that the foregoing is true and correct.

Signed


William F. Clark

Title Contractor

Date 3/5/99

(This space for Federal or State Office use)

APPROVED BY

Title

Date

CONDITION OF APPROVAL, if any:

A - PLUS WELL SERVICE, INC.

P.O. BOX 1979
FARMINGTON, NM 87499
505-325-2627 • FAX: 505-325-1211

February 24, 1999

Oil Conservation Division

State of New Mexico
1000 Rio Brazos Road
Aztec, NM 87410

Attn: Charles Perrin

Re: Plug & Abandonment Report **Table Mesa #13 Well**
NE, 13, 27N, 17W
San Juan County, NM

Cementing Summary:

Plug #1 with 25 sxs Class B cement from 1338' to 1110' to fill Dakota perforations and cover top.

Plug #1b with 5 sxs Class B cement from 1196' to 1151'.

Plug #2 with 214 sxs Class B cement from 500' to surface, plump 1 bbl good cement out 10-3/4", 8-5/8" and 7" casings, filled 5 1/2" casing to surface.

Plugging Summary:

2-18-99 Safety Meeting. Road rig and equipment to location, RU. NU BOP and test. RU drilling equipment. PU 4-3/4" bit, bit sub and 1 drill collar. Tag and start drilling. Drilled through 6' surface cement. RD power swivel and start PU 2-3/8" tubing and TIH. Found bottom at 1338'. Stand back tubing and LD drill collar. TIH with open ended tubing to bottom at 1338'. Load well with 10 bbls water and circulate clean. Plug #1 with 25 sxs Class B cement from 1338' to 1110' to fill Dakota perforations and cover top. POH with tubing and WOC. SDFD.

2-19-99 Safety Meeting. TIH with tubing and tag cement at 1196', cement had fallen back. Pressure test 5-1/2" casing to 750#, held OK. Plug #1b with 5 sxs Class B cement from 1196' to 1151'. TOH with tubing. RU A-Plus wireline truck. Perforate 3 HSC squeeze holes at 500'. Attempt to establish rate into squeeze holes, circulated out 10-3/4" casing. Weld 2" collars on 10-3/4", 8-5/8" and 7" casing. Install 2" valves and layout relief lines to pit. Plug #2 with 214 sxs Class B cement from 500' to surface, plump 1 bbl good cement out 10-3/4", 8-5/8" and 7" casings, filled 5 1/2" casing to surface. Shut in well and WOC. SDFD.

2-22-99 Drive to location, found 84 joints A-Plus' tubing workstring stolen, called police. Safety Meeting. Dig out wellhead and cut off casings; found cement down 7' in 5-1/2" casing, 6' in 8-3/8", 5' in 7" and full in 10-3/4" casing. Mix 24 sxs Class B cement, fill casings and install P&A marker. Too windy to RD. SDFD.

2-23-99 Safety Meeting. RD rig and equipment; move off location.

Daily Report

A - PLUS WELL SERVICE

14474

P.O. BOX 1979 • FARMINGTON, NM 87499

505-325-2627 • FAX (505) 325-1211

14474

Rig No 6

Date 2-18-99

Well No TABLE MESA #13 Location Sec 3, T27N, R17W Company NMOC
TABLE MESA P/A Project

Fuel & Motor Oil 30g. #121
30g. Rig b, 30g. P.T. 1105 Water Hauled _____

Rental Equipment _____ Cement Retainers _____

Cementing Plug #1 25 SXS

Wireline _____

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Bill Randall	12	95788	
Operator	Sam Stuart	20	25776	11 1/2
Helper	Victor Celis			11 1/2
Helper	Robert Velasquez			11 1/2
Helper	Doug Hearn	155		12

Date _____

P.O. BOX 1979 • FARMINGTON, NM 87499
505-325-2627 • FAX (505) 325-1211

14626

Rig No 6

Date 2-19-99

Well No TABLE MESA #13 Location Sec 3, T27N, R17W Company NMOCID

TABLE MEDIA P/H Project

FROM	TO	DESCRIPTION OF OPERATION
5:30	5:45	load supplies
5:45	7:00	DRIVE TO LOC. Held safety meeting (H ₂ S)
7:00		T/H w/ 38jts, tag cement w/ 16' stick-up
	7:30	1196' bag 1 jt down
7:30		P/T 5 1/2 csg w/ 4 BBLs to 750 PSI Held OK
		Pump Plug # 1B w/ 5 sxs B-cement 15-5" (1196-1151) TOL 1151'
8:00	8:30	bag down 19jts standback 9 staws
8:30	9:00	Perf at 500' w/ 3 holes 3 1/2 HSC
9:00		Attempted to pump into squeeze holes,
	9:30	got circulation out 10 3/4 csg.
9:30		decided to weld on 2" valves on csg's
	12:00	wait on welder
12:00		weld on 2" collars on 10 3/4, 8 5/8, 7" csg's
	3:00	install 2" valves & hoses to pit
3:00	3:45	T/H w/ 9 staws, bag down 18jts
3:45	4:30	load hole, Pump Plug # 2 w/ 2 1/4 sxs B-cement 15-5", pumped 1 BBL good cement out 10 3/4, 8 5/8, 7" csg's, filled 5 1/2 csg from 500' to surface.
4:30	5:00	wash-up, drain-up SIDI

Fuel & Motor Oil _____ Water Hauled _____ void 14475

Rental Equipment _____ Cement Retainers _____

Cementing Plug 1B 5x5 Plug #2 2 1/4 x 5x5

Wireline 500' 3-3 1/8 HSC

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Bill Randall	12	95944	
Operator	Sam Stuart	20	25971	11 1/2
Helper	Victor Celis			11 1/2
Helper	Doug Hearn	143		12 1/2
Helper				

● ● ● ●

P.O. BOX 1979 • FARMINGTON, NM 87499
505-325-2627 • FAX (505) 325-1211

● ● ● ●

Date 2-22-99

Well No TA13L1 mesa #13 Location Sec 3, T24N, R17 Company NMOCID
TABLE FTAPS P/A Project

FROM	TO	DESCRIPTION OF OPERATION
5:30	5:45	load supplies
5:45	7:00	DRIVE TO loc.
7:00	8:00	wait on Navajo Police, held safety meeting (1 st Aid)
8:00		ck cement in 5 1/2" down 7ft. WD BOP's
		dry-out wellhead, cut all cgs
		install dry hole marker cement in 10 3/4" full
		w/211 sys B-cement cement in 8 3/4" down 6'
	10:00	fill to surface cement in 7" down 5'
10:00	10:30	Back-up pit + P.T. 105
		shut-down
		too winding to rig-down

Rental Equipment _____ Cement Retainers _____

Cementing Plug #3 marker 24/sk

Wireline

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Bill Randall	12	98073	
Operator	Sam Stuart 121	20		6 1/2
Helper	Victor Celis			5
Helper	Doug Hearn 155			10 1/2
Helper	Robert Velasquez			5

1071 97 143

23

14629

P.O. BOX 1979 • FARMINGTON, NM 87499

505-325-2627 • FAX (505) 325-1211

Rig No 6

Date 2-23-99

Well No. TABLE Mesa #13 Location Sec 3, T27N, R17W Company NMOC LD
TABLE Mesa P/A Project

[illegible]

Fuel & Motor Oil _____ Water Hauled _____

Rental Equipment _____ Cement Retainers _____

Cementing _____

Wireline _____

CREW	NAME	UNIT #	MILEAGE	HOURS
Supervisor	Bill Randall	12		
Operator	Sam Stuart	20		2 1/2
Helper	Victor Celis			2 1/2
Helper	Robert Velasquez			2 1/2
Helper	Doug Hearn			2 1/2

Date _____