Forn:	9-331
(May	1963

UNITED STATES DEPARTMENT OF THE INTERIOR verse side)

SUBMIT				
(Other	instr	uction	s on	re-

Form approved. Budget Buresu No. 42-R1424. 5. LEASE DESIGNATION AND SERIAL NO.

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

GEOLOGICAL	SURVEY
GEOLOGICA	

VACIALIS	NOTICES	AND	REPORTS	ON	WELLS
~ 1 11 VI 1 / C I	TACALICED	ΔIV	IVEL OILLS	\sim 1 $^{\circ}$,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,,

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.

Use "APPLICATION FOR PERMIT" for such proposals.)

UNIT	AGREEMENT	NAME

S. FARM OR LEASE NAME

Riddle_E

9. WELL NO.

SF 080112

	$_{\rm WELL}$]	GAS WELL	X
2.	NAME	OF	OPI	ERATOR	

El Paso Natural Gas Company

ADDRESS OF OPERATOR

OTHER

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)

At surface

850' N 1100'W PO Box 990, Farmington, NM 87401

9

SUBSEQUENT REPORT OF:

10. FIELD AND POOL, OR WILDCAT

Blanco Pictured Cliffs Ext. 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec. 17, T-28-N, R-8-W NMPM 12. COUNTY OR PARISH | 13. STATE

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, CR, etc.)

5809'GL

San Juan

New Mexico

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL (Other)

PULL OR ALTER CASING MULTIPLE COMPLETE

ABANDON CHANGE PLANS WATER SHUT-OFF

FRACTURE TREATMENT SHOOTING OR ACIDIZING

REPAIRING WELL ALTERING CASING

ABANDONMENT*

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.) 17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- TD 2307'. Ran 75 joints 2 7/8", 6.4#, KS production casing, 2296' set at 2307'. 1-1-73 Baffle set at 2296'. Cemented with 483 cu.ft. cement. WOC 18 hours. Top of cement at 1220'.
- PBTD 2296'. Tested casing to 4000#-OK. Perf'd 2230-42', 2256-68' and 2278-90' 5-7-73 with 30 shots per zone. Frac'd with 30,000# 10/20 sand and 33,980 gallons slick water. Dropped two sets of 30 balls each. Flushed with 360 gallons water.



18. I hereby certify that the foregoing is true and correct Drilling Clerk DATE May 9, 1973 SIGNED (This space for Federal or State office use) DATE TITLE APPROVED BY CONDITIONS OF APPROVAL, IF ANY: