

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.
NM-12021

6. INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Federal

9. WELL NO.

2

10. FIELD AND POOL, OR WILDCAT

Gallegos Gallup Ext.

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

Sec 27, T27N, R13W

12. COUNTY OR PARISH 13. STATE

San Juan New Mexico

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL GAS WELL OTHER

2. NAME OF OPERATOR
Dietrich Exploration Company

3. ADDRESS OF OPERATOR
602 Midland Savings Bldg., 444 17th St., Denver, CO 80202

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1850' FSL & 990' FEL

14. PERMIT NO. 15. ELEVATIONS (Show whether DF, RT, GR, etc.)
6105 GR.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF PULL OR ALTER CASING
FRACTURE TREAT MULTIPLE COMPLETE
SHOOT OR ACIDIZE ABANDON*
REPAIR WELL CHANGE PLANS
(Other)

WATER SHUT-OFF REPAIRING WELL
FRACTURE TREATMENT ALTERING CASING
SHOOTING OR ACIDIZING ABANDONMENT*
(Other)


(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Move in - rig up rotary tools. Spud 12 1/4" hole at 2345 hours 7-30-77. Drill to 218'. Run 5 joints 8 5/8 24# casing to 215'. Cement with 200 sacks class "B" cement plus 2% CaCl₂. Circulated 50 sacks cement with good circulation through out job. Plug down 0710 hours 7-31-77.

A 10" 900 series blow out preventer will be installed prior to drilling 7 7/8" hole from under surface casing.

AUG 8 1977



18. I hereby certify that the foregoing is true and correct

SIGNED John Alexander

TITLE Agent

DATE 8-2-77

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____