

FROM

RECEIVED
RECEIVEDAPR 30 11 01 AM '93
APR 30 11 01 AM '93
CARLOS
AREA MANAGER
AREA

P. 2



PACKER INSTALLATION PLAN

GB-888

INSTALLATION		PREPARED FOR			COMPANY		DATE	
		Gary Holman			Arco OEG		3-8-93	
		LEASE	WELL NO.	FIELD	CO./PARISH	STATE	☐ NEW COMPLETION ☒ WORKOVER	
		Schlosser W N Fed #1E			San Juan		NM	
ITEM	LENGTH	FROM	TO	DESCRIPTION	OD	ID		
1	12.00	-0-	12.00	KB	N/A	N/A		
2	30.98	12.00	42.98	1 Jt 2 3/8 BPD J-55 Tbg.	2.375	1.995		
3	10.00	42.98	52.98	1-2 3/8 x 10' N-80 Tbg Sub	2.375	1.995		
4	3460.39	52.98	3513.37	112 Jts 2 3/8 J-55 Tbg.	2.375	1.995		
5	31.00	3513.37	3544.37	1-2 3/8 BPD x 2 3/8 10' rd X-OVER Jt	2.375	1.995		
6	.60	3544.37	3544.97	2 3/8 10' rd x 2 3/8 CS Hdril X-OVER	2.70	1.995		
7	390.64	3544.97	3935.61	13 Jts 2 3/8 CS Hdril 1/10' tbg sub on top N-80	2.375	1.995		
5	2.60	3535.85	3538.45	Gulbergson 4 1/2 upper Patch Pk	3.00	2.40		
6	.75	3538.45	3539.20	3 1/2 FL45 x 3 1/2 STL X-OVER	3.50	2.9		
8	410.60	3539.20	3949.80	14 Jts 3 1/2 9 3/4 L-80 STL Csg.	3.50	2.992		
9	.75	3949.80	3950.55	3 1/2 STL x 3 1/2 FL45 X-OVER	3.50	2.992		
10	2.65	3950.55	3953.20	Gulbergson 4 1/2 Lwr Patch Pk	3.00	2.441		
8	.70	3935.61	3936.31	2 3/8 CS Hdril x 2 3/8 10' rd X-OVER	2.375	1.995		
9	7.00	3936.31	3943.31	2 3/8 N-80 10' rd tbg sub	2.375	1.995		
10	9.89	3943.31	3953.20	2 3/8 10' rd x 2 3/8 BPD N-80 Tbg Sub	2.375	1.995		
11	2.00	3953.20	3955.20	2 3/8 BPD N-80 Tbg Sub	2.375	1.995		
12	1883.29	3955.20	5838.49	61 Jts 2 3/8 J-55 BPD Tbg	2.375	1.995		
13	5.47	5838.49	5843.96	Gulbergson 4 1/2 x 2 3/8 UNI III Pk	3.50	1.938		
14	31.35	5843.96	5875.31	1 Jt 2 3/8 J-55 BPD Tbg.	2.375	1.995		
15	1.10	5875.31	5876.41	2 3/8 std Seating Nipple	3.063	1.785		
16	2.53	5876.41	5878.94	4 1/2 x 2 3/8 Gulbergson Tbg	3.750	1.938		

GENERAL REMARKS

RETRIEVING METHOD INCLUDE SHEAR RELEASE VALVE OR COLLET SNAP ON VALVE

TOP PACKER:

MIDDLE PACKER:

LOWER PACKER:

COMPLETION FLUID TYPE AND WEIGHT

CSQ LEAK 3650-384

RECEIVED
BLN
MAY 19 PM 12:00
FABRICATOR

RECEIVED
BLN
MAY 19 PM 12:00
FABRICATOR