

OIL CONSERVATION DIVISION
NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator: AMOCO PRODUCTION COMPANY Lease/Well #: MARTIN GC C 1E
Meter #: 94193 RTU: 1-061-05 County: SAN JUAN

	NAME RESERVOIR OR POOL	TYPE PROD	METHOD PROD	MEDIUM PROD
UPR COMP	MARTIN GC C 1E <i>GL (T/A)</i>	<i>gas</i>		
LWR COMP	MARTIN GC C 1E <i>DK</i>	<i>gas</i>		

PRE-FLOW SHUT-IN PRESSURE DATA

	Hour/Date Shut-In	Length of Time Shut-In	SI Press. PSIG	Stabilized
UPR COMP	06/10/91	72 Hours	<i>T/A</i>	<i>—</i>
LWR COMP	06/10/91	72 Hours		<i>No</i>

FLOW TEST DATE NO.1

Commenced at (hour, date)*

TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		Prod Temp.	REMARKS
		Upper	Lower		
06/10/91	Day 1	<i>4</i>	<i>517</i>		Both Zones SI
06/11/91	Day 2	<i>4</i>	<i>517</i>		Both Zones SI
06/12/91	Day 3	<i>4</i>	<i>517</i>		Both Zones SI
06/13/91	Day 4	<i>4</i>	<i>518</i>		Both Zones SI
06/14/91	Day 5	<i>4</i>	<i>421</i>		Lower Zone Flow
06/15/91	Day 6	<i>4</i>	<i>440</i>		Lower Zone Flow


Production rate during test

Oil: _____ BOPD based on _____ BBLs in _____ Hrs _____ Grav _____ GOR _____
Gas: _____ MFCPD: Tested thru (Orifice or Meter): METER

MID-TEST SHUT-IN PRESSURE DATA

	Hour, Date SI	Length of Time SI	SI Press. PSIG	Stabilized (yes/no)
UPR COMP				
LWR COMP				

(Continue on reverse side)



NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

FLOW TEST NO. 2

Commenced at hour, date & @				Zone producing (Upper or Lower)	
TIME (hour, date)	LAPSED TIME SINCE @	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: _____ BOPD based on _____ Bbls. in _____ Hours. _____ Grav. _____ GOR _____

Gas: _____ MCFPD: Tested thru (Orifice or Meter): _____

Remarks: _____

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved _____ 19 _____
New Mexico Oil Conservation Division

By _____ Original Signed by CHARLES GHOLSON

Title _____ DEPUTY OIL & GAS INSPECTOR, DIST. #3

Operator ANOCO PRODUCTION CO.

By _____

Title FIELD TEST CO-ORDINATOR

Date 8/5/91

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiple completion well within seven days after actual completion of the well, and immediately thereafter as prescribed by the order authorizing the multiple completion. Such test shall also be commenced on all multiple completion wells within seven days following recompletion and/or electrical or fracture treatment, and whenever remedial work has been done on a well during which the packer or well tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: If, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was by shut-in is produced.

7. Pressure for gas-zone tests shall be measured on each zone with a pressure gauge at time intervals as follows: 5 hours apart; immediately prior to ending of each flow period, at fifteen-minute intervals during the first hour of the flow period, at fifteen-minute intervals during the first hour of the flow period, including one pressure measurement immediately conclusion of each flow period, 7-day test: immediately prior to the beginning of flow period, at least one time during each flow period (at approximately 2 p.m.) and immediately prior to the conclusion of each flow period. Other gauges may be taken as desired, or may be requested on wells which have previously at similar test date.

24-hour oil zone test: all pressures, throughout the entire test, shall be measured and recorded with recording pressure gauges the accuracy of which checked at least twice, once at the beginning and once at the end of each deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, a gauge shall be required on the oil zone only, with deadweight pressure gauge being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days completion of the test. Tests shall be filed with the Area District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test No. 10-01-78 with all deadweight pressures indicated thereon as well as the temperatures (gas zone only) and gravity and GOR (oil zone only).