Form 3160-5 (June 1990)

UNITED STATES DEPARTMENT OF THE INTERIOR BUREAU OF LAND MANAGEMENT

FORM APPROVED Budget Bureau No. 1004-0135 Expires: March 31, 1993

5 Lease Designation and Serial No.

Nen-Routine Fracturing Water Shut-Off

Conversion to Injection

N 4. Report results of multiple completion on Well

Disnose Water

SF-078089 6 If Indian, Allottee or Tribe Name

SUNDRY NOTICES AND REPORTS ON WELLS Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.

Use "APPLICATION FO	H PEHMII — " for such proposals	
SUBMIT	IN TRIPLICATE	7 If Unit or CA, Agreement Designation
1. Type of Well Oil Gas Other 2. Name of Operator Bonneville Fu	els Corporation	8. Well Name and No. Scott E. Fed. Com 1.9
3. Address and Telephone No. 1660 Lincoln, Suite 180 4. Location of Well (Footage, Sec., T., R., M., or Survey D	00, Denver, CO 80264 (303) 863-1555	3004524567 10 ield and Pool, or Exploratory Area West Kutz PC
•	20' FWL Sec 22 T27N R11W	11. County or Parish, State San Juan, NM
12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPOR	RT, OR OTHER DATA
TYPE OF SUBMISSION	TYPE OF ACTION	
Notice of Intent	Abandonment	Change of Plans

Completion or Recompletion Report and Log form 13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Recompletion

Plugging Back


Casing Repair

Altering Casing

Subsequent Report

Final Abandonment Notice

MIRU Big A well service. Blew well down, well dead. NDWH, NUBOPE. Pull 61 jts of IJ 1 1/4" tbg. RD BOPE. RU cementers Inc on 2 7/8" csg & pumped 15 bbls fresh water dn 2 7/8" csg. Est injection rate at 3 bpm & 200 psi. Pump 110 sx Cl-G cmt + 2% cacl2. Pumped 75 sx @ 2 bpm & sd for 20 min. Staged last 35 sx cmt in 4 stages, SD 20 min between stages. Squeeze pressure 500 psi & held 15 min. on casing. RD cementers. Cut off wellhead, installed dry hole marker. Cleaned location. Will notify BLM when location is ready for final inspection.



. I hereby dertify that the foregoing is true and correct Signed Mis Maly	Title	Engineering Technician	10/28/95
(This space for Federal or State office use)			
Approved by	Title	A	PPROVED
			no vidir in ar

*Sen Instruction on Reverse Side