

ON SITE TECHNOLOGIES, LTD.
P.O. BOX 2606, FARMINGTON, NM 87499
(505) 325-5667

DATE: 05-24, 25-96

CLIENT: BONNEVILLE FUELS

SITE LOCATION: FULLERTON FEDERAL #6-E
Unit, Sec. 11, T27N, R11W, NMPM
San Juan County, NM

CONTRACTOR: ON SITE EQUIPMENT: Trackhoe (Hitachi EX220LC)

ASSESSMENT SUMMARY

CO.: BON 1001

LOGGER: CG/ML

JOB #: 4-1286

PAGE #: 1

START: 07:00

FINISH: 11:25

NOTES:

Remediation: Dehy/Compressor.

Excavated Until Hit Bedrock @ 16' (PID: >2500 Units).

Composite Samples Of Backfill:

Composite	PID (Units)	BTEX (ppm)	BENZENE (ppm)	TPH (ppm)
#1	582	29.4	0.017	263.1
#2	1076	43.9	0.046	316.8

