

DATE 9/29/87

WELL COMPLETION AND WORKOVER DATA

WELL NAME: Hanson B-1
LOCATION: 800' FSL x800 FWL T27N, R13W, Sec. 25
San Juan County, New Mexico

ELEVATION: _____ GL: 5975' KB: _____
TD: _____ PBD: _____

CASING & CEMENT: 10 3/4" 32.75# CSA 161' x 150 sx cmt
5 1/2" 15.50# CSA 5191' x 300 sx cmt

COMPLETION DATE: 9-8-57 FIRST DELIVERY: 4-24-58

COMPLETION INTERVAL: 5032' - 5110'

PERFORATIONS: 5032' - 5062' 5074' - 5110'

SPECIAL EQUIPMENT: Packer @ 4986'

INITIAL POTENTIAL: 165 BO

CORE INTERVAL: _____

DST RESULTS: _____

LOGS RUN: _____

ORIGINAL COMPLETION: Frac X 37,145 gal oil 40,000 lb. sn. flush 5100
gal oil

WORKOVERS AND EQUIPMENT CHANGES: 8-14-68 Squeeze perfs x 25 sx cmt from
4891' - 5110'. Spot 30 sx cmt, 4 % gel at 1850' - 1995'. Spot 30
sx cmt 4% gel at 1250' to 1140'. Spot 10 sx cmt top surface csg