

NEW MEXICO OIL CONSERVATION COMMISSION
MULTIPOINT AND ONE POINT BACK PRESSURE TEST FOR GAS WELL

Form C-122
 Revised 9-1-65

Type Test ☒ Initial ☐ Annual ☐ Special					Test Date 6-27-85	
Company El Paso Natural Gas				Connection		
Pool Basin				Formation Dakota		Unit
Completion Date 6-27-85		Total Depth 6544		Plug Back TD 6524		Elevation 6190 GR
Farm or Lease Name Angel Peak						
Csg. Size 4.500	Wt. 10.5	d 4.052	Set At 6542	Perforations: From 6390 To 6508		Well No. #2E
Tbg. Size 2.375	Wt. 4.7	d 1.995	Set At 6486	Perforations: From To		Unit Sec. Twp. Rge. D 20 27 11
Type Well - Single - Bradenhead - G.G. or G.O. Multiple Single				Packer Set At None		County San Juan
Producing Thru Tbg.		Reservoir Temp. °F 8		Mean Annual Temp. °F		State New Mexico
L	H	Gg .700	% CO ₂	% N ₂	% H ₂ S	Prover Meter Run Tips

FLOW DATA						TUBING DATA		CASING DATA		Duration of Flow	
NO.	Prover Line Size	X	Orifice Size	Press. p.s.i.g.	Diff. h _w	Temp. °F	Press. p.s.i.g.	Temp. °F	Press. p.s.i.g.		Temp. °F
1.			.750	137		75	1044		1137		7 Days
2.							137		438		3 Hrs.
3.											
4.											
5.											

RATE OF FLOW CALCULATIONS							
NO.	Coefficient (24 Hour)	$\sqrt{h_w P_m}$	Pressure P _m	Flow Temp. Factor Ft.	Gravity Factor Fg	Super Compress. Factor, Fpv	Rate of Flow Q, Mcfd
1	12.365		149	.9859	.9258	1.016	1709
2.							
3.							
4.							
5.							

NO.	P _r	Temp. °R	T _r	Z	Gas Liquid Hydrocarbon Ratio _____ Mcf/bbl.
1					A.P.I. Gravity of Liquid Hydrocarbons: _____ Deg.
2.					Specific Gravity Separator Gas _____ XXXXXXXXXX
3.					Specific Gravity Flowing Fluid _____ XXXXXX
4.					Critical Pressure _____ P.S.I.A. _____ P.S.I.A.
5.					Critical Temperature _____ R _____ R

NO.	P _r	P _w	P _w ²	P _r ² - P _w ²	(1) $\frac{P_r^2}{P_r^2 - P_w^2} = \frac{1320201}{1117701}$	(2) $\left[\frac{P_r^2}{P_r^2 - P_w^2} \right]^n = 1.1330$
1	450	202500	1117701			
2.						
3.						
4.						
5.						

Absolute Open Flow 1936 Mcfd @ 15.025 Angle of Slope θ _____ Slope, n .75

Remarks: Slug of oil & water after 4 mins. Gas vented during test
271 MCF.

Approved By Commission:	Conducted By: Don Norton	Calculated By: Ed Mabe	Checked By: kld
-------------------------	-----------------------------	---------------------------	--------------------