

STATE OF NEW MEXICO
ENERGY and MINERALS DEPARTMENT

OIL CONSERVATION DIVISION

Page 1
Revised 10/01/78

This form is not to
be used for reporting
packer leakage tests
in Southeast New Mexico

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator S. E. R. H., Inc. Lease Navajo 32 Well No. 4
Location of Well: Unit L Sec. 32 Twp. 27N Rge. 19W County San Juan

| | NAME OF RESERVOIR OR POOL | TYPE OF PROD. (Oil or Gas) | METHOD OF PROD. (Flow or Art. Lift) | PROD. MEDIUM (Tbg. or Csg.) |
|------------------|---------------------------|-------------------------------|--|--------------------------------|
| Upper Completion | Organ Rock 3876'-3931' | Inert Gasses | Flow | Tubing |
| Lower Completion | Mississippian 6011'-6080' | Inert Gasses | Flow | Tubing |

PRE-FLOW SHUT-IN PRESSURE DATA

| | Hour, date shut-in | Length of time shut-in | SI press. psig | Stabilized? (Yes or No) |
|------------------|--------------------|------------------------|-------------------|-------------------------|
| Upper Completion | 3:45P 10-8-85 | 7 days | T 120; C 220 | Yes |
| Lower Completion | 2:30P 10-8-85 | 13 days | T 1651 Under Pkr. | Yes |

Initial test after completion FLOW TEST NO. 1

| Commenced at (hour, date)* 9:30 A 10-16-85 | | | | Zone producing (Upper or Lower): Upper | |
|--|-----------------------|----------------------|------------------|--|---|
| TIME (hour, date) | LAPSED TIME SINCE* | PRESSURE | | PROD. ZONE TEMP. | REMARKS |
| | | Upper Completion | Lower Completion | | |
| 5:30P 10-16 | 8 hr. | Tbg. 10 Csg. 90 | 1650 | ? | Organ Rock making fresh water. Had to shut-in acct. tank capacity. Flowed 96 bbl. in 8 hrs. Gas too small to measure. |
| 9:00A 10-17 | 15½ hours Shut-in | Tbg. 120 Csg. 218 | 1050 | ? | Flowed 6 hrs. Produced 70 bbl. fresh water. Gas TSTM Shut-in after 6 hrs. account of tank capacity. |
| Abandoned test of this zone. | | | | | |

Production rate during test

Oil: 0 BOPD based on Bbbl. in Hours. Grav. GOR

Gas: Non commercial MCFPD; Tested thru (Orifice or Meter): TSTM

MID-TEST SHUT-IN PRESSURE DATA

| | Hour, date shut-in | Length of time shut-in | SI press. psig | Stabilized? (Yes or No) |
|------------------|--------------------|------------------------|-----------------|-------------------------|
| Upper Completion | 3:00P 10-17 | 4 days | T 120; Csg. 213 | Yes |
| Lower Completion | 2:30P 10-8 | 9 days | 1651 | Yes |

DEC 02 1985

OIL CON. DIV.
DIST. 3

(Continue on reverse side)

FLOW TEST NO. 2

| Commenced at (hour, date) ** 12:00N | | 10-21-85 | | Zone producing (Upper or Lower): Lower | |
|-------------------------------------|-------------------------|------------------|------------------|--|------------------------------|
| TIME (hour, date) | LAPSED TIME SINCE ** | PRESSURE | | PROD. ZONE TEMP. | REMARKS |
| | | Upper Completion | Lower Completion | | |
| 10:30A 10-26 | 118½ hrs. | Tbg. 120 | | | |
| | | Csg. 205 | T 570 | ? | Flowing approx. 60 MCFD |
| 12:00N 10-29 | 192 hrs. | Tbg. 120 | | | |
| | 24 hr. | Csg. 213 | T 535 | ? | Shut-in well, flowline leak. |
| 12:00N 10-30 | Shut in | Tbg. 120 | | | |
| | | Csg. 213 | T 1250 | | Turn well back to sales. |
| | | | | | |
| | | | | | |
| | | | | | |

Production rate during test

Oil: 0 BOPD based on 0 Bbls. in 0 Hours. 0 Grav. 0 GOR 0Gas: Avg. 60 MCFPD: Tested thru (Orifice or Meter): Meter sales to Navajo Ref. Helium PlantRemarks: Will attempt to obtain a more appropriate test after well cleans up on lower Mississippian Zone. Propose to save Organ Rock zone to use water for future drilling in the area if permissible.

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved 10-27-1985
New Mexico Oil Conservation DivisionOperator S. E. R. H., Inc.By John M. Heller
John M. Heller
Title Field AgentBy CHARLES GHOLSONTitle ASPECT R DIST #3Date November 27, 1985

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.

2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.

3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.

4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.

5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.

6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow-period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data.

24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).