

OIL CONSERVATION DIVISION

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator MERIDIAN OIL INC. Lease STATE UNICON COM Well No. 001A  
Location of Well: Unit A Sect. 16 Twp. 028N Rge. 009W County SAN JUAN

	NAME OF RESERVOIR OR POOL	TYPE OF PROD (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD MEDIUM (Tbg. or Csg.)
Upper Completion	DAKOTA	GAS	FLOW	TUBING
Lower Completion	MESAVERDE	GAS	FLOW	TUBING

PRE-FLOW SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in <u>9:00 am 10-7-96</u>	Length of time shut-in <u>73 hr</u>	SI press. psig <u>205</u>	Stabilized? (Yes or No)
Lower Completion	<u>10-7-96</u> <u>9:00 am</u>	<u>73 hr</u>	<u>266</u>	

FLOW TEST NO. 1

Commenced at (hour, date)*				Zone producing (Upper or Lower)	
TIME (hour, date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE	REMARKS
		Upper Completion	Lower Completion		
10-10					
10:55	5 min	205	0		open lower zone to atmosphere
11	10	205	0		Blew dead <del>off</del> 30 seconds
11	15	205	0		
11	20	205	0		
11	25	205	0		
11	30	205	0		

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours. \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD; Tested thru (Orifice or Meter): \_\_\_\_\_

MID-TEST SHUT-IN PRESSURE DATA

Upper Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)
Lower Completion	Hour, date shut-in	Length of time shut-in	SI press. psig	Stabilized? (Yes or No)

(Continue on reverse side)

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Page 2

FLOW TEST NO. 2

Commenced at (hour,date)*				Zone producing (Upper or Lower):	
TIME (hour,date)	LAPSE SIN	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: BOPD based on Bbls. in Hours. Grav. GOR  
Gas: MCFPD; Tested thru (Orifice or Meter):  
Remarks:

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved 19 Operator Burlington Resources Oil & Gas Co.  
New Mexico Oil Conservation Division By Dolores Diaz  
By Title Operations Associate  
Date 11-30-96

NORTHWEST NEW MEXICO PACKER LEAKAGE TEST INSTRUCTIONS

- Packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be conducted on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
- For flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days if the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to the lack of a pipeline connection the flow period shall be three hours.
5. Following completion of flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except that the previously produced zone is not shut-in and the previously shut-in zone is produced.
7. Pressures for gas-zone tests must be measured with a pressure gauge at time intervals as follows: 3 hours at the beginning of each flow-period, at fifteen minute intervals during the flow-period, and at hourly intervals thereafter, including one pressure measurement immediately prior to the flow-period, and at least one time during each flow-period (at approximately the midway point) immediately prior to the end of each flow period. Other pressures may be taken as desired, or may be taken on wells which have previously shown questionable test data.
- 24-hour oil zone tests: all pressures, throughout the test, are to be continuously measured and recorded with recording pressure gauges. Each test must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is shut-in as oil or an oil well, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.
8. The results of the above described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division of Northwest New Mexico Packer Leakage Test form Revised 10/01/78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).