



(SUBMIT IN TRIPLICATE)
**UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY**

Budget Bureau No. 42-R358.4.
Form Approved.
Land Office Santa Fe
Lease No. 07106
Unit Lacey "B"

SUNDRY NOTICES AND REPORTS ON WELLS

| | | | |
|--|--|--|-------------------------------------|
| NOTICE OF INTENTION TO DRILL | | SUBSEQUENT REPORT OF WATER SHUT-OFF | <input checked="" type="checkbox"/> |
| NOTICE OF INTENTION TO CHANGE PLANS | | SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING | |
| NOTICE OF INTENTION TO TEST WATER SHUT-OFF | | SUBSEQUENT REPORT OF ALTERING CASING | |
| NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL | | SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR | |
| NOTICE OF INTENTION TO SHOOT OR ACIDIZE | | SUBSEQUENT REPORT OF ABANDONMENT | |
| NOTICE OF INTENTION TO PULL OR ALTER CASING | | SUPPLEMENTARY WELL HISTORY | |
| NOTICE OF INTENTION TO ABANDON WELL | | | |

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Well No. 18 is located 630 ft. from N line and 790 ft. from W line of sec. 30
24N (Twp.) 4 (Range) N.M.P.M. (Meridian)
Antec Pictured Cliffs (Field) San Juan (County or Subdivision) New Mexico (State or Territory)

The elevation of the derrick floor above sea level is 6095 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 7-18-62

On 7-19-62 total depth 116'.

Ran 4 joints 8 5/8", J-55, 24# (104') set at 114' w/130 sacks regular, w/2% calcium chloride circulated to surface. Held 600#/30 minutes.

On 7-22-62 total depth 2325'. Ran 73 joints 2 7/8", 6.4# J-55 casing (2314') set at 2323' w/115 sacks 50/50 Pozmix, El Toro "35", 2% gel. Held 1500#/30 minutes.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations are commenced.

Company El Paso Natural Gas Company

Address Box 990

Farmington, New Mexico

By Original Signed D. W. Muehan

Title Petroleum Engineer

