
## UNITED STATES

UNITED STATES  DEPARTMENT OF THE INTERIOR  GEOLOGICAL SURVEY	5. LEASE SF 047017-B RAME.
SUNDRY NOTICES AND REPORTS ON WELLS  (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use Form 9–331–C for such proposals.)	7. UNIT AGREEMENT NAME STORY
reservoir. Use Form 9-331-C for such proposals.)	8. FARM OR LEASE NAME
1. oil gas other	Angel Peak "B"
Well Control of the C	9. WELL NO.
2. NAME OF OPERATOR	34
Union Texas Petroleum Corporation	10, FIELD OR WILDCAT NAME
3. ADDRESS OF OPERATOR	Wildcat Gallup
P.O. Box 808, Farmington, New Mexico 87499	11. SEC., T., R., M., OR BLK. AND SURVEY OF
4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 17	
below.)	Sec. 13, T28N, R11W, N.M.P.M.  12. COUNTY OR PARISH 13. STATE
AT SURFACE: 660 ft./N; 660 ft./E line AT TOP PROD. INTERVAL: Same as above	San Juan New Mexico
AT TOTAL DEPTH: Same as above	14. API NO.
16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE,	14. Art No.
REPORT, OR OTHER DATA	15. ELEVATIONS (SHOW DF, KDB, AND WD)
	5786 R.K.B.
REQUEST FOR APPROVAL TO: SUBSEQUENT REPORT OF:	3700 111111
TEST WATER SHUT-OFF	and the second of the second o
FULL OR ALTER CASING	(NOTE: Report results of multiple completion or zone change on Form 9–330.)
MULTIPLE COMPLETE DEC 1 0 1982	•
CHANGE ZONES	

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and rneasured and true vertical depths for all markers and zones pertinent to this work.)\*

対: S. GEOLOGICAL SURV FARMINGTON, N. M

- Drilled 6-3/4" hole with gas to total depth of 6030 ft. R.K.B. Total depth was reached on 12/2/82.
- Ran 33 joints of 5-1/2", 15.50#, K-55 casing as a liner. Bottom of liner was set at 6030 ft. R.K.B. Top of liner was set at 4634 ft. R.K.B.
- Cemented with 194 cu. ft. of 50-50 Pozmix with 2% gel, 0.6% F.L.A., 1/4 lb. of Flocele per sack, and 10% salt. Plug down at 2:00 P.M. 12/3/82.
- Reversed out about 19 bbl. of cement slurry from top or liner.



\*See Instructions on Reverse Side

FARMINGTON DISTRICT SMM

Form Approved.

Budget Buresu No. 42-R1424