



(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. SE 176019
Unit E. M. Clark

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

E. M. Clark Farmington, New Mexico April 26, 1960

Well No. 5 is located 1195 ft. from N line and 1460 ft. from E line of sec. 36

1/4 NE 1/4 Section 36
(1/4 Sec. and Sec. No.)

T-28-N Roll-M
(Twp.) (Range)

U.S.P.M.
(Meridian)

Angels Peak Dakota
(Field)

San Juan
(County or Subdivision)

New Mexico
(State or Territory)

The elevation of the derrick floor above sea level is 5691 ft. (M.S.)

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded 12-1/4" hole on April 21, 1960 and drilled to 333'. 5-5/8" casing was set at 332' with 275 sacks cement containing 2% calcium chloride. Circulated cement. After waiting on cement, tested casing with 400 psi for 30 minutes which held with no indication of pressure drop. Reduced hole to 7-7/8" at 333' and resumed drilling operations.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Pan American Petroleum Corporation

Address P.O. Box 437

Farmington, New Mexico

Attn: E. O. Spear, Jr.

By

Title Area Engineer