

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPPLICATE\*  
(Other instructions on re-  
verse side)

Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐  
2. NAME OF OPERATOR  
HICKS OIL & GAS, INC.  
3. ADDRESS OF OPERATOR  
P.O. DRAWER 3307 - Farmington, NM 87499  
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
1920' FSL & 2120' FEL

14. PERMIT NO.  
15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
6092' KB

5. LEASE DESIGNATION AND SERIAL NO.  
NM 09979  
6. IF INDIAN, ALLOTTEE OR TRIBE NAME  
7. UNIT AGREEMENT NAME  
SOUTHEAST CHA CHA  
8. FARM OR LEASE NAME  
9. WELL NO.  
24  
10. FIELD AND POOL, OR WILDCAT  
Cha Cha Gallup  
11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA  
Sec. 15, T28N, R13W  
12. COUNTY OR PARISH  
San Juan  
13. STATE  
NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETION ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) Put well back on production ☒  
(Note: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

REPAIRING WELL ☒  
ALTERING CASING ☐  
ABANDONMENT\* ☐

17. PERTINENT PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
well work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)\*

06/13/88 Set pump jack and started pumping well.  
06/15/88 2 day well test shows 4-6 BOPD and 20 BWPD.  
12/13/88 Well has quit pumping. MIRU Well Service Unit. Pulled rods and pump.  
Pulled Tubing.  
12/14/88 Cleaned well out to 5798' (Gallup Perfs 5740 - 5758'). Hydrotested  
tubing in hole and landed pump seat nipple @5730'.  
12/15/88 Ran pump and rods and started well to pumping.  
12/16/88 thru 12/21/88 5 day well test shows 7 BOPD and 21 BWPD.

RECEIVED

APR 19 1989

OIL CON. DIV.  
DIST. 3

18. I hereby certify that the foregoing is true and correct

SIGNED JIM HICKS

TITLE PRESIDENT

DATE 04/06/89

(This space for Federal or State office use)

ACCEPTED FOR RECORD

APPROVED BY  
CONDITIONS OF APPROVAL, IF ANY:

TITLE

APR 17 1989

NMUCD

FARMINGTON RESOURCE AREA

BY SM

\*See Instructions on Reverse Side