

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

SF077976

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

Southeast Cha Cha Unit

8. FARM OR LEASE NAME

9. WELL NO.

Cha Cha 19

10. FIELD AND POOL, OR WILDCAT

Cha Cha Gallup

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Section 15

T-28-N, R-13-W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1.

OIL
WELL ☒ GAS
WELL ☐ OTHER

2. NAME OF OPERATOR

Suburban Propane Gas Corporation

3. ADDRESS OF OPERATOR

P. O. Drawer 1980, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

1980' FNL and 530' FWL, Unit E

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GK, etc.)

GL 6050 RDB 6060'

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☒

(Other)

PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐

(Other)

REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones per-
tinent to this work.) *In order to increase production on the above well, we propose to workover this
well as follows:

1. Move in pulling unit. Pull tubing and packer.
2. Set Bridge Plug at 5710
3. Run Baker packer, and look for holes in casing.
4. After finding hole, Squeeze bad casing.
5. Drill out test casing, if okay drill out bridge plug clear out to T. D.
6. Run tubing with packer and acidize perf. swab test.
7. Pull packer, run production tubing, pump and rods, and put back on
production.

18. I hereby certify that the foregoing is true and correct

SIGNED

Donald L. Miller

TITLE

Superintendent of Rocky-
Mountain Area

DATE

8-26-77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

AUG 26 1977

*See Instructions on Reverse Side

U. S. GEOLOGICAL SURVEY