

well file



Amoco Production Company

501 Airport Drive
Farmington, New Mexico 87401

November 2, 1972

File: LOS-330-458.15

Subject: Deliverability Test
Gallegos Canyon Unit No. 167
Meter No. 73869

C-18-28-11

Mr. E. C. Arnold
New Mexico Oil Conservation Commission
1000 Rio Brazos Road
Aztec, New Mexico 87410

Dear Sir:

The Basin Dakota well Gallegos Canyon Unit No. 167 was flow tested 12-19-71 to 1-6-72 and was retested 9-10-72 to 9-18-72. The average "Q" on the first test was 1177 MCFD and on the retest was 1083 MCFD. The deliverabilities were 1052 MCFD and 959 MCFD, respectively. At the time of the retest, the corrected meter pressure was up by 15 pounds and consequently a poorer test resulted. In view of the line pressure fluctuations and its effect on the deliverability test, we request that the first test with a deliverability of 1052 MCFD be accepted as the official 1972 test.

Yours very truly,

L. O. Speer, Jr.
Area Superintendent

JAP:en
Attach.



