

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on reverse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER		5. LEASE DESIGNATION AND SERIAL NO. 14-20-603-2015
2. NAME OF OPERATOR Dugan Production Corp.		6. IF INDIAN, ALLOTTEE OR TRIBE NAME Navajo
3. ADDRESS OF OPERATOR Box 234, Farmington, NM 87401		7. UNIT AGREEMENT NAME
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1850' FNL - 1850' FWL		8. FARM OR LEASE NAME Pet Inc
14. PERMIT NO.		9. WELL NO. 18
15. ELEVATIONS (Show whether DF, RT, GR, etc.) 5638' GR		10. FIELD AND POOL, OR WILDCAT Ojo Pictured Cliffs
		11. SEC., T. R., M., OR BLK. AND SURVEY OR AREA Sec 25, T28N, R15W
		12. COUNTY OR PARISH San Juan
		13. STATE NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

6-10-77 Moved in and rigged up Morrow Drilling Company. Spudded 7-7/8" hole @ 1:30 PM. Drilled to 22'. Ran 1 jt 6-5/8" OD 23# K-55 LT&C csg. TE 22.10' set @ 22' GR. Cemented w/5 sx cement. Job complete 3:30 PM 6-9-77.

6-11-77 Drilled 5" hole w/air to 650' (Driller's TD).

7-1-77 Ran drill pipe and washed out cavings. Ran 3" line pipe for csg as follows:

1 jt 3" line pipe torch-slotted -----	21.45'
Robinson open hole packer -----	3.16'
30 jts 3-1/2" OD 7.7" 8V line pipe -----	626.49'
Total Equipment -----	651.10'
Set above GR -----	1.10'
Set @ GR -----	650.00'

Packer set @ 627' GR. Cemented above packer w/10 sx cement.
Installed 3" valve. Well making est 100 MCFGPD.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Geologist

DATE

7-27-77

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

JUL 29 1977

CONDITIONS OF APPROVAL, IF ANY: