

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

14-20-603-2015

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Pet Inc

9. WELL NO.

12

10. FIELD AND POOL, OR WILDCAT

Ojo Pictured Cliffs

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec 35, T28N, R15W

12. COUNTY OR PARISH

San Juan

13. STATE

NM

1.

OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR

Dugan Production Corp.

3. ADDRESS OF OPERATOR

Box 234, Farmington, NM 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

790' FNL - 1850' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5641' GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANS

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

7-8-77

Moved in and rigged up Morrow Drilling Company. Spudded 8-3/4" hole @ 10:00 AM 7-7-77. Drilled w/air to 17'. Set 1 jt 7" OD 20# 8R csg. TE 16.10' set @ 17' GR. Cemented to surface w/5 sx.

7-9-77

TD 548'.. Ran production csg as follows:

1 jt 4-1/2" slotted csg ----- 18.00'

Robinson Packer Company open hole packer ----- 4.10'

22 jts 2-1/2" OD 5.9# 8V LP ----- 526.35'

Total Equipment ----- 548.45'

Csg set @ 548' GR w/packer @ 526' GR. Cemented w/10 sx above packer. Well making est 150 MCF/GPD. Released rig @ 6:00 PM 7-8-77. Shut well in.

18. I hereby certify that the foregoing is true and correct

SIGNED

Jim L. Jacobs

TITLE

Geologist

DATE

7-28-77

(This space for Federal or State office use)

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

AUG 1 1977

RECEIVED