

#7 Methods of Handling Waste Disposal: (cont'd)

(4) Sewage Porta Pot

(5) Garbage and other waste material (Trash pits will be completely contained with small mesh wire to prevent wind scattering trash before being burned or buried).

There will be a 10' x 10' burn pit on the drill site, and it will be fenced.

(6) Statement regarding proper cleanup of well site area when rig moves out.

At the completion of drilling, the site and surrounding area will be cleaned up and all burnable material will be put in the burn pit and burned. All foreign material will be buried.

#8 Ancillary Facilities:

Identify all proposed camps and airstrips on a map as to their location, area required and construction methods. (Camp center and airstrip center lines to be staked on the ground).

None

#9 Wellsite Layout:

A plat (not less than 1" = 50') showing:

(1) Cross sections of drill pad with cuts and fills.

See Diagram "C"

(2) Location of mud tanks, reserve, burn and trash pits, pipe racks, living facilities and soil material stockpiles.

See Diagram "D"

(3) Rig orientation, parking areas and access roads.

See Diagram "D"

(4) Statement as to whether pits are to be lined or unlined. (Approval as used in this section means field approval of location. All necessary staking of facilities may be done at time of field inspection). A registered surveyor is not mandatory for such operations.

Pits will not be lined.

#10 Plans for Restoration of Surface:

State restoration program upon completion of operations, including:

(1) Backfilling, leveling, contouring and waste disposal; segregation of spoils materials as needed.

The drill site will be cleaned and waste material will be put in the trash burn pit, which will be covered at the finish of the drilling operation. The reserve pit will be backfilled as soon as it is dry.

(2) Revegetation and rehabilitation - including access roads (normally per BLM recommendations).

The top soil will be redistributed and at the proper season the seed mixture of BLM requirements will be drilled planted.