



3 - ~~USGS~~
2 - ~~USCC~~ ✓
1 - L.S. Brady (SUBMIT IN TRIPLICATE)
1 - File

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4
Approval expires 12-31-60.
Land Office Santa Fe
Lease No. 07070
Unit San Juan 20-6
14-03-001-199

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	Supplementary Well Completion Report

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 4th, 1957

Well No. 20-6
25-13 is located 1700 ft. from [S] line and 1550 ft. from [W] line of sec. 13

20-6 25-13 20N 6W R.1.P.1.
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Elmore Stone Verde Rio Arriba New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the Ungraded Ground above sea level is 6720 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging jobs, cementing points, and all other important proposed work)

From 5070-5080, 5080-5090, 5090-5100, 5100-5110, 5110-5120. From w/ 70,000 gallons water, no mud. (17 gal. H₂O used in water). Note let half flow before dropping rubber balls, 73 balls/min. Injected 209 rubber balls during last half flow, the overall injection rate 65 balls/min.

From 5120-5130, 5130-5140, 5140-5150, 5150-5160, 5160-5170, 5170-5180, 5180-5190, 5190-5200. Note 1 & 2. Note. Plug 0 5080. From w/ 70,000 gals water (incl 10 gal H₂O), no mud. During first half flow before balls, injection rate 70 balls/min. Overall injection rate 71.4 balls/min. (209 rubber balls).

Clean out to total depth, run 106 joints of (5080-52) out at 5080.30, completed well.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company PACIFIC ROCKET PIPELINE CORPORATION

Address 405 1/2 West Broadway

Albuquerque, New Mexico

By T. A. Ryan
Title Assistant Division Manager

