UNITED STATES DEPARTMENT OF THE INTERIOR

UNITED STATES	5. LEASE SF 080379
DEPARTMENT OF THE INTERIOR	6. IF INDIAN, ALLOTTEE OR TRIBE NAME
GEOLOGICAL SURVEY	. IF INDIAN, ALLOTTEE OR TRIBE NAME
SUNDRY NOTICES AND REPORTS ON (Do not use this form for proposals to drill or to deepen or plug barreservoir. Use Form 9-331-C for such proposals.)	
1 oil gas	8. FARM OR LEASE NAME San Juan 29-6 Unit
well well X other 2. NAME OF OPERATOR	9. WELL NO. 20A
Northwest Pipeline Corporation	10. FIELD OR WILDCAT NAME Blanco Mesa Verde
3. ADDRESS OF OPERATOR PO Box 90, Farmington, New Mexico 874	11. SEC., T., R., M., OR BLK. AND SURVEY OR
 LOCATION OF WELL (REPORT LOCATION CLEARLY. below.) 	See space 17 AREA - Sec 8 - T29N R6W
AT SURFACE: 860' FNL & 1140' FWL AT TOP PROD. INTERVAL: Same AT TOTAL DEPTH: Same	Rio Arriba New Mexico
16. CHECK APPROPRIATE BOX TO INDICATE NATURE	OF NOTICE
REPORT, OR OTHER DATA	15. ELEVATIONS (SHOW DF, KDB, AND WD) 6804 GR
REQUEST FOR APPROVAL TO: SUBSEQUENT RE	
TEST WATER SHUT-OFF	
SHOOT OR ACIDIZE	
REPAIR WELL	(NOTE: Report results of multiple completion or zone
PULL OR ALTER CASING	change on Form 9-330.)
CHANGE ZONES	
ABANDON* [other) "Drilling & Completion Summary"	
17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*	
9-18 to 21, 1978 Drilling	
9-21-78 Reached depth of 4010'.	Ran 7", 20#, K-55, ST&C csq set @ 4010'.
Cmted w/ 150 sks. Plug down @ 1345 hrs. WOC. Top of cmt by temp survey @ 2700'. Tested csg to 1200 psi, held OK.	
9-22-78 Drilling.	
9-23-78 Ran 4-1/2" liner set from 3862' to 6065'. Cmted w/ 210 sks C1"C"	
w/ 4% gel. Plug down 0 0830 hrs. WOC.	
9-24-78 Pressure tested csq & liner to 3500 psi for 30 min, held 0K. Ran	
GR-Neutron log & perfed 30 holes from 5552' to 6000'. Pumped 1000 gal acid & dropped 50 balls. Fraced w/ 79,870#[20/40 sand in slic	
wtr. MIR 67 BPM, AIR 48 BPM, MIP 2000 psi, AIP 1100 psi. ISIP =	
Job complete @ 2230 hrs.	5 Diffi, 1111 2000 001, 1121 1100 political
9-26-78 Gauged well @ 2863 MCFD	thru annulus. Landed 2-3/8" tbg @ 5961'.
Subsurface Safety Valve! Mahr. leased @ 0600 hrs.	SI for test. Set @Ft.
18. I hereby certify that the foregoing is true and correct	
SIGNED Babara C. Per TITLE Production Clerk DATE September 29, 1978	
(This space for Fe	deral or State office use)
APPROVED BY	DATE
CONDITIONS OF APPROVAL, IF ANY:	요른 리듬트리스 문장의 전혀 됐네요~~~