

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE\*  
(Other instructions on re-  
verse side)Form approved.  
Budget Bureau No. 42-R1423.

5. LEASE DESIGNATION AND SERIAL NO.

078201

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Florance

9. WELL NO.

22

10. FIELD AND POOL, OR WILDCAT

Blanco Mesa Verde/Dakota

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Sec. 12, T29N, R9W

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

## SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. NAME OF OPERATOR Tenneco Oil Company	
3. ADDRESS OF OPERATOR 1860 Lincoln St., Suite 1200, Denver, Colorado 80203	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1690' FNL and 900' FEL	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 6047' KB

## 16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

## NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON\*

CHANGE PLANS

## SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT\*

Abandoned Dakota only

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent data, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)\*

Abandoned Dakota Zone and reperforated Mesaverde Zone as follows:

1. MIRUPU Pulled tubing and installed BOP.
2. Placed 45 sacks of cement across Dakota perms. Set cement retainer @ 6855' and spotted 10 sacks of cement on top of retainer. Cement top @ 6735'.
3. Squeezed Mesaverde perms w/225 sacks of cement.
4. Drilled out cement. Press. tested csg. OK.
5. Perf'd Pt. Lookout w/14 holes from 4793' - 5019'. Acidized w/250 gallons 15% HCL. Fractured w/148,176 gallons of water and 80,294 #s of 20/40 sand.
6. Perf'd Cliffhouse w/16 holes from 4285' - 4735'. Acidized w/350 gallons 15% HCL. Fractured w/60,438 gallons water and 80,000#s of 20/40 sand.
7. Swabbed well then placed on production. Rate before workover 145 MCFPD. Rate after workover 429 MCFPD.
8. Cleaned up area.

RECEIVED

JUN 14 1976

U. S. GEOLOGICAL SURVEY  
FARMINGTON, N. M.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Div. Prod. Manager

DATE

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

\*See Instructions on Reverse Side