

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to surface. Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED

JAN 30 1986

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

Amoco Production Co.

3. ADDRESS OF OPERATOR

501 Airport Drive, Farmington, N M 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)

At surface

790' FSL x 1670' FEL

10. PERMIT NO.

15. ELEVATIONS (Show whether DF, ST, CR, etc.)

7424' GL

5. LEASE DESIGNATION AND SERIAL NO.

Jicarilla Tribal 519

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Jicarilla Apache

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Jicarilla Tribal 519

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Under Gallup/Basin Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

SW/SE Sec 18, T30N, R2W

12. COUNTY OR PARISH

Rio Arriba New Mexico

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

TEST WATER SHUT-OFF

PULL OR ALTER Casing

WATER SHUT-OFF

REPAIRING WELL

FRACURE TREAT

REPERFORATE

FRACURE TREATMENT

ALTERING CASING

SHOOT OR ACIDIZE

ABANDON*

SHOOTING OR ACIDIZING

ABANDONMENT*

REPAIR WELL

CHANGE PLANT

(Other) Spud & Set Casing

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROMISED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

Spud a 12 1/4" hole on 11-18-85 at 1730 hours. Drilled to 482'. Set 9 5/8", 36#, J-55 casing at 482' and cemented with 354 cu. ft. Class B Portland. Circulated cement to surface. Pressure tested casing to 1000 psi for 30 minutes. Drilled an 8 3/4" hole to a TD of 8703' on 12-9-85. Set 5 1/2", 17#, P110 casing at 8703'. Stage 1: Cemented with 185 cu. ft. Class B Ideal and tailed in with 752 cu. ft. Class B Ideal. Stage 2: Cemented with 1298 cu. ft. Class B Ideal. Ran a temperature survey (attached) which indicated the top of the cement to be at 3300'.

The DV tool was set at 5602' and the rig was released on 12-10-85.

RECEIVED
FEB 12 1986
OIL CON. DIV.
DIST. 3

I hereby certify that the foregoing is true and correct

SIGNED

BDS Shaw

TITLE Adm. Supervisor

DATE 1-23-86

(This space for Federal or State office use)

ACCEPTED FOR RECORD

FEB 10 1986

APPROVED BY

CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE

FARMINGTON RESOURCE AREA

BY

*See Instructions on Reverse Side

NMOCC

WILSON
SERVICE COMPANY

FORM 432-2

TEMPERATURE SURVEY

COMPANY.....Amoco Production.....

WELL.....#1.....LEASE.....Jicarilla Tribal 519.....

COUNTY.....Rio Arriba.....STATE.....New Mexico.....

SEC.....18.....TWP.....30N.....RGE.....2W.....

APPROX. TOP CEMENT.....3300'.....

Survey Begins at.....1000'.....Ft. Ends at.....5570'.....Ft.

Approx. Fill-Up.....Max. Temp.

Log Measured From.....KB.....Run No.1.....

Casing Size	Casing Depth	Diam of Hole	Depth
5 1/2" from	to	from 7 7/8" to	
from	to	from	to

Date of Cementing.....12/10/85.....Time.....8:30 am.....

Date of Survey.....12/10/85.....Time.....4:30 pm.....

Amount of Cement As Per Report.....

Recorded by.....Bizzell.....Witnessed by.....

REMARKS OR OTHER DATA

Stage Tool @ 5000'.....

TEMPERATURE IN DEGREES FAHRENHEIT

1000'

60°

80°

100°

120°

140°

RECEIVED

JAN 30 1986

BUREAU OF LAND MANAGEMENT
FARMINGTON RESOURCE AREA

1100'

1200'

1300'

1200'

1300'

1400'

1500'

1600'

1700'

1800'

1900'

2000'

2100'

2200'

2300'

2400'

2500'

2600'

2700'

2800'

2900'

3000'

3100'

3200'

3300'

3400'

3500'

3600'

3700'

Angry at 3300'

500'

400'

300'

200'

100'

0'

10'

20'

30'

40'

50'

4700'

4800'

4900'

5000'

5100'

5200'

5300'

5400'

5500'

TD Surveyed at 5570'