BUREA	UNITED STATES MENT OF THE INTER AU OF LAND MANAGEMEN	VT	Form approved. Budget Bureau No. 1004-0135 Expires August 31, 1985 5. LEASE DESIGNATION AND SERIAL NO. Jicarilla Contract 456 6. IF INDIAN ALLOTTES OR TRIBE NAME
SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)			
OIL CAS WELL OTHER 2. NAME OF OPERATOR			7. MHIT AGREEMENT NAME 8. FARM OR LEASE NAME
Robert L. Bayless 3. ADDRESS OF OPERATOR	<u></u>		Jicarilla 456 9. WBLL NO.
P.O. Box 168, Farmington, NM 87499 4. LOCATION OF WELL Report location clearly and in accordance with any State requirements.			# 1 10. FIBLD AND POOL, OR WILDCAT
See also space 17 below.) At surface FEB 04 1987 790' FSL & 1850' FWL			Wildcat 11. SBC., T., B., M., OR BLK. AND SURVEY OR ARMA
		UREAU OF LAND MANAGEMENT	Sec. 11, T30N, R3W
14. PERMIT NO.	15. ELEVATIONS (Show whether I		12. COUNTY OR PARISH 13. STATE
	7286' GL 7299'	RKB	Rio Arriba NM
16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data			
NOTICE OF INTENTION TO:		ENT REPORT OF:	
FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL (Other)	PULL OR ALTER CASING MULTIPLE COMPLETE ABANDON® CHANGE PLANS	Completion or Recomple	ALTERING WELL ALTERING CASING ABANDONMENT® Urfacing casing of multiple completion on Well tion Report and Log form.) Including estimated date of starting any
See Attached Daily Repo	rts.	OIL	EB 1 0 1987 CON. DIV. DIST. 3
		A'	CCEPTED FOR RECORD
		В	FEB 09 1987 FARMINGTON RESOURCE AREA
18. I hereby certify that the thregoing to	true and correct	gent	DATE 02/04/87
(This space for Federal or State off	ce use)		
APPROVED BY	TITLE		DATE

ROBERT L. BAYLESS

PETROLEUM PLAZA BUILDING
P. O. BOX 168
FARMINGTON, NEW MEXICO 87499
(505) 326-2659

DAILY REPORT

Jicarilla 456 #1
Sec. 11, T30N, R3W
790' FSL & 1850' FWL
Rio Arriba Count, New Mexico

02/04/87 Spud well at 1:45 p.m. 02/03/87 - Drilled 145 ft of 9 7/8" surface hole - Ran 3 jts of 7 5/8" 26.4#/ft S-95 used casing (128.87) set at 141 ft RKB - Cemented surface casing with 60sx (71 ft³) of class "B" cement with 3% CaCl - Good circulation throughout job - Circulated cement to surface - plug down at 6:30 p.m. 02/03/87 - WOC 8 hours - Drilling 6 3/4" hole.