

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

I-89-IND-38

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

Navajo Tribal

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

USG Section 18

9. WELL NO.

8

10. FIELD AND POOL, OR WILDCAT

Hogback Dakota

11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA

**SW/4 SE/4 Section 18,
T-29-N, R-16-W**

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

AMOCO PRODUCTION COMPANY

3. ADDRESS OF OPERATOR

301 Airport Drive, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.)
At surface

330' FSL & 2310' FEL, Section 18, T-29-N, R-16-W

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5019' GL

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☒


(Other) ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

The USG Section 18 Well No. 8 was permanently plugged and abandoned on June 23, 1974 as follows:

1. Spotted 25 sacks Class "A" cement with 2% CaCl₂ at 680', and squeezed open hole with cement. Formation locked up with 10 sacks cement in formation and 15 sacks left in 7" casing with top cement 380'. Waited on cement to set 4 hours.
2. Perforated casing at 565' with 4 BPF. Spotted 50 sacks Class "A" Neat cement and pulled tubing to 288'. Squeezed 40 sacks cement into formation.
3. Spotted 50 sacks Class "A" Neat cement at 500'.
4. Cut off wellhead, erected P&A marker and cleaned up location.
5. Location reseeded and approved by Mr. Leonard Filler, Bureau of Indian Affairs, Shiprock.



18. I hereby certify that the foregoing is true and correct

SIGNED

GL Hamilton

TITLE

Area Administrative Supvr.

DATE

July 2, 1974

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: