

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)

Only approved.
Budget Bureau No. 1004-0135
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

NOG-8702-1116

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

NAVAJO

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

RATTLESNAKE 3-12-29N19W

9. WELL NO.

148

10. FIELD AND POOL, OR WILDCAT

RATTLESNAKE DAKOTA

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

12-T29N-R19W

12. COUNTY OR PARISH 13. STATE

SAN JUAN

NM

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

CHUSKA ENERGY COMPANY

3. ADDRESS OF OPERATOR

315 N. Behrend, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

946 1657
940' FSL & 1653' FWL

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

5303'

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

PULL OR ALTER CASING ☐

FRACTURE TREAT ☐

MULTIPLE COMPLETE ☐

SHOOT OR ACIDIZE ☐

ABANDON* ☐

REPAIR WELL ☐

CHANGE PLANS ☐

(Other) ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

REPAIRING WELL ☐

FRACTURE TREATMENT ☐

ALTERING CASING ☐

SHOOTING OR ACIDIZING ☐

ABANDONMENT* ☐

(Other) SWAB TEST ☒

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

3/13/89 Rig up pulling unit. Pulled 1 joint 2 3/8" tubing from wellhead. Replaced old wellhead. Ran in with tubing and tag sand at 809'. Swabbed 4.5 BO and 33 BW in 7 hours.

3/16/89 Raised tubing to 722' and hung in wellhead. Rig down unit. Waiting on pumping equipment.

18. I hereby certify that the foregoing is true and correct

SIGNED

Tom R. McCarthy

TITLE

Sr. Reservoir Engineer

6/26/89

ACCEPTED FOR RECORD

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE 06 1989

CONDITIONS OF APPROVAL, IF ANY:

FARMINGTON RESOURCE AREA

BY SM

*See Instructions on Reverse Side