


4-0. 03
1-International 1-File
1-Lloyd
1-MurphyBudget Bureau No. 42-R358.4.
Approval expires 12-31-60.Land Office Santa FeLease No. NM 03486-A

Unit _____

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....
NOTICE OF INTENTION TO ABANDON WELL.....	Completion XX

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 18, 1961

Well No. 1-9 is located 1850 ft. from N line and 1850 ft. from W line of sec. 9
SE/4 NW/4 Sec 9 T 23 N R 11 W 10M
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Basin Dakota San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5676.5 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

FBTD 6632- San Geronimo Correlation log - Perf w/B.J. 4 super Dyna Jets per ft
6532-24, 6520-08, 6476-30 frac w/3 Halliburton HT 400 trucks 70,000# 20-40 sd 76,132
gal water plus 7,800 gal flush - total water used 83,935 gal Breakdown 1200 back
to 900 IF Press 3500# Started sd - 1# increased to 1# after sd hit fm after 16 min
press increased to 3700# cut sand to 1# sd/gal - press broke to 3000# Increased
sd to 3/4#/gal - press decreased to 2600# - Increased sd to 1#/gal - press
increased to 3000# - Cut sd to 1/2#/gal - completed frac - final frac press 3000#
Ave press 2800# - Instant shut in 1400# 5 min shut in 1000# Ave IF 34.7 B/M flush
IR 26.6 B/M - set Baker Mag plug at 6410' Perf w/B.J. 4 Super Dyna jets per ft
6380-66 & 6360-54 Frac w/3 HT 400 truck 27,500# 20-40 sd 26,600 gal water no flush
IF 2800 Max 4200 Min 2700 Ave 3000 Final 4000 Frac sanded off leaving 65 ex sand
in csg. Ave IF 34.7 B/M. -----Ran 197 jts 1 1/2" ID 2.4# CW w/J-55 coupling 10' EUE
Tbg TE 6446.49 set at 6456 RMB - Released rig 8 PM 2-5-61.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company International Oil CorporationAddress 2010 Republic Bank Bldg.Dallas, Texas

By _____

Title Consulting Engineer