

(SUBMIT IN TRIPLICATE)

Indian Agency NavajoUNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Allettee

Lease No. 1-89-IND-56

			X
11			

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL	SUBSEQUENT REPORT OF WATER SHUT-OFF	
NOTICE OF INTENTION TO CHANGE PLANS	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF	SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL	SUBSEQUENT REPORT OF REDRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE	SUBSEQUENT REPORT OF ABANDONMENT	X
NOTICE OF INTENTION TO PULL OR ALTER CASING	SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

February 21, 19 62

Well No. 140 is located 1980 ft. from N line and 660 ft. from W line of sec. 11NE/4, Sec. 11
(1/4 Sec. and Sec. No.)T29N
(Twp.)R19W
(Range)NMPM
(Meridian)Rattlesnake Perm.
(Field)San Juan
(County or Subdivision)New Mexico
(State or Territory)The elevation of the derrick floor above sea level is 5273 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudlogging points, and all other important proposed work)

Spudded 1-23-62. Drilled 12 1/4" hole to 310'. Reamed 17 1/2" to 306'. Ran 10 joints 13 3/8", H-40, 48# casing, landed at 306'. Cemented w/ 300 sacks, good returns 1-24-62. Drilled 12 1/4" hole to 4512' and ran 142 joints of 9 5/8"-36# casing. Cemented through shoe w/ 150 sacks regular mixed w/ 150 sacks stratocrete followed w/ 75 sacks regular. Cemented through stage collar at 997' w/ 130 sacks regular. Closed collar w/ 1600 psi 2-6-62. Drilled with air to 6550'. Ran 70 joints, 2194', 7" O.D., 23#, J-55, liner, landed at 6532' RB. Cemented w/ 140 sacks regular and 140 cu.ft. stratocrete followed by 100 sacks regular. Drilled 6 1/8" hole with mud to 6660'. Ran 205 joints (6494') 2 7/8" tubing. Completed open hole 6527'-6660' in Pennsylvanian. IP-41 barrels oil in 5 hours, no water on 17/64" choke. Gravity 44.0. GOR, 1373.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil CompanyAddress Box 3312Durango, ColoradoOriginal Signed By:
H. D. HALEY


By

Title District Superintendent

USGS(3) NMCCC(2) OHG Bu/Mines HDH

U. S. GOVERNMENT PRINTING OFFICE

16-8487b-8



22

REFERENCES

Primary

032

0400

1991

MEM

500

10917

100-443887-1

NOTES

1000

1998-2000

152

Shocks. Gravity No. 107, 1937.
in Pennsylvania. 1500 barrels and 100 tons on 1/15/37.
was 305 tons (1000) 2 1/2 tons. Completed open hole 6500.
followed by 100 sacks material. Drilled a 1 1/2 hole with mud to 6500.
at 6500. BE. Cemented w/ 140 sacks regular and 110 cu ft. stucco
to 6500. Set 70 tons. 2100. V.O.D. 235. 1-25. liner, landed
sacks material. Closed collar w/ 1000 psi 2-6-62. Drilled with air
w/ 75 sacks regular. Cemented through water collar at 6975 w/ 150
sacks w/ 100 sacks regular mixed w/ 100 sacks stucco collar
to 6975 and ran 145 joints of 2 1/2" 1-25. cement. Cemented through
3050. Ran 17 joints 15 1/4" 1-40. 2-25. landed at 7000. Cemented 17 1/2" to
Sounded 1-23-62. Drilled 12 1/4" hole to 3100. Cemented 17 1/2" to

SECRET

519

of Atoll, CASSINI

DATE: 10/10/10

100-371000 (S) 000000 (S) 000000 (S)