

	X	
	11	

(SUBMIT IN TRIPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Indian Agency _____
Navajo _____
Allottee _____
Lease No. 1-89-IND-56 _____

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL _____	SUBSEQUENT REPORT OF WATER SHUT-OFF _____
NOTICE OF INTENTION TO CHANGE PLANS _____	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING _____
NOTICE OF INTENTION TO TEST WATER SHUT-OFF _____	SUBSEQUENT REPORT OF ALTERING CASING _____
NOTICE OF INTENTION TO REDRILL OR REPAIR WELL _____	SUBSEQUENT REPORT OF REDRILLING OR REPAIR _____
NOTICE OF INTENTION TO SHOOT OR ACIDIZE _____	SUBSEQUENT REPORT OF ABANDONMENT _____
NOTICE OF INTENTION TO PULL OR ALTER CASING _____	SUPPLEMENTARY WELL HISTORY (Final Report) _____ X
NOTICE OF INTENTION TO ABANDON WELL _____	

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

Confidential

September 19, 1962

Well No. 146 is located 660 ft. from $\begin{matrix} N \\ S \end{matrix}$ line and 1980 ft. from $\begin{matrix} E \\ W \end{matrix}$ line of sec. 11

$\frac{NW}{4}$ - $\frac{NE}{4}$, Sec. 11 $\frac{T29N}{(Twp.)}$ $\frac{R19W}{(Range)}$ $\frac{NMPM}{(Meridian)}$
Rattlesnake San Juan County New Mexico
(Field) (County or Subdivision) (State or Territory)

The elevation of the derrick floor above sea level is 5262 ft.

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Refer to Well History dated 7-4-62. Drilled to 6695' TD, ran GR-Neutron log - tops Table Mesa 6542', Rattlesnake 6612'. Ran 207 joints 2 7/8" tubing, landed @ 6526'. Swabbed water at rate of 1 bbl. per hour w/show of gas and trace of oil. Released rotary rig 7-2-62. Pulled tubing and cleaned out and deepened to 6700' TD. Acidized w/9500 gals. 7 1/2% HCL. Bridge @ 6629' prevented pulling straddle packer after acid job. Cut off tubing @ 6614'. Packer moved down hole while fishing attempt was made - top of cut tubing @ 6645'. Ran 192 joints 2 7/8" tubing landed @ 6039'. Well pumped 20 EO & 210 BW, 7-26-62. GOR 500, gravity 43° @ 60°.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Continental Oil Company

Address Box 3312

Durango, Colorado

By *PE Jensen*
Title Asst. District Superintendent



