



TEMPERATURE SURVEY

LOCATION	COMPANY	SIN JUAN PROPERTIES	COMPANY ST. JUAN INC. 03-1000 COUNTY FILE WELL HOUSE #K-3 COUNTY SAN JUAN STATE N. MEX.
	COLONY	FILE	
	WELL	03-11-42-3	
	FIELD		
	COUNTY	SAN JUAN STATE N. MEX.	
	SEC.	TWP RGE	
SURVEY			

Type of Survey	TEMPERATURE (ADDITIONAL)	
Log Measured From	11.4	Elevation
Drilling Measured From		Elevation
Permanent Datum		Elevation

Date of Cementing	OCTOBER 29, 1951	Time	1:30 P.M.
Date of Survey	OCTOBER 30, 1951	Time	11:00 A.M.
Amount of Cement	300 SACKS	Type	QCL
Amount of Admix		Type	

Casing Size	Casing Depth	Diam of Hole	Depth
2 1/2" from 0 to 4,430'	2 3/4" from		T. D.
from	to	from	to

Survey Begins at	2,000'	Ft. Ends at	4,431'	Ft.
Approx. Fill-Up	82%	Max. Temp.	115.221	Ft.
Run No.	#1	Approx. Top Cement	3,300'	Ft.
Recorded by	CARL R	Witnessed by	CHAS E	

REMARKS OR OTHER DATA

Approx. Fill-Up Based on Average of 1.1 cu. ft. per sack of set cement

TEMPERATURE IN DEGREES FAHRENHEIT

