

DATE 9/22/20

Activity @ Report Time MORT

FIN LDDP & DC R.U. & RAN 109 JTS (4532')

7", 23# K-55 ST&C SET @ 4529' DV TOOL

① 3705' R (1) F.T. : CMTD 13TH STAGE 40/

140 SK BT LITE w/ 5% GIZ AS LEAD & TAILED w/ 200

SR CLASS B. Plug DOWN 12:45 P.M 9/21/80

OPENED DV TOOL & CIRC 4 HRS CIRC GOOD CNT

TO GORE 2ND STAGE: CMTW 875 SX BJ LITE w/

6% GR. GOOD CIRC. & GOOD CREDIT RETURNS. Plug Down

@ 5:45 P.M. 9/21/80. R.D. BJ SET 55,000[#] ON

SLIPS & CUT OFF CSG. Rig Down. MORT

~~CUTOFF = 13.9~~

MUD WT _____ Vis. _____ API WL _____ HI Temp _____ Av. Sp. Gr. _____ TALL 5.45
 _____ % Solids _____ Solids _____ Gels _____ PV _____ YP _____

PH _____ Oil _____ % Sand _____ % API Cake _____

PV _____
YP _____ Ratio _____ Cl ppm _____ Ca ppm _____

[illegible]

D.P.	No.		BHA	Eff	STAB.
Size	D.C.	O.D.	I.D.	Length	Wt.
					POSITION

STAB.
POSITION _____

Mud Used
WTR - 6 HRS

Daily Mud Cost 3423 Cumulative Mud Cost 11,65

	Daily	Cumulative
Mechanical Trouble Cost	0	0
Drilling Cost	0	76,565
Evaluation Cost	0	9470
Completion Cost	58,067	59,467
TOTAL COST	58,067	145,500

TENNECO OIL COMPANY

ESTIMATED DAILY COSTS

WELL Sullivan Lewis B-1

CONTRACTOR Four Seasons #8

DATE

9/27/80

DAYS

7

DEPTH

9525

Sub Acct.	ITEM	DRLG COST	TRBLR COST	EVAL. COST	COMP. COST	CUM. COST
402	Location					11,000
404	Rig - MIRU & RDMO					
	- Footage					42,750
	- Daywork					6900
	- Completion					
406	Mud, Chemicals, Additives					11,653
408	Bits					
410	Cement, Service & Equip.					12,441
412	Rig Supplies - Water					1370
	- Fuel					2070
414	Rentals					
416	Equipment Servicing					
420	Transportation					650
424	Fm. Evaluation - OH Logs					7670
	- DSTs, Cores, Surveys					
	- Mud Logger					
426	Completion & WO Fluids					
428	Wireline Services					
430	Treating - Acidize & Frac					
	- Tanks, etc.					
432	Contract Labor					908
436	Company Supervision					300
440	Fishing Tools & Service					2100
444	Other Completion Services					
499	Miscellaneous					
311	Casing 4532' @ 875/lb.					39,655
312	Tubing					
314	X-mas Tree Equipment					
315	Wellhead Equipment (N.C.)					500
701	Production Equip. (Cont.)					3000
704	Production Equip. (N.C.)					
DAILY TOTALS						58,062
CUMULATIVE TOTALS		76,565		9470	59,467	145,502