

## NEW MEXICO OIL CONSERVATION COMMISSION

Santa Fe, New Mexico

## MISCELLANEOUS NOTICES

Submit this notice in TRIPLICATE to the District Office, Oil Conservation Commission, before the work specified is to begin. A copy will be returned to the sender on which will be given the approval, with any modifications considered advisable, or the rejection by the Commission or agent, of the plan submitted. The plan as approved should be followed, and work should not begin until approval is obtained. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Notice by Checking Below

NOTICE OF INTENTION TO CHANGE PLANS		NOTICE OF INTENTION TO TEMPORARILY ABANDON WELL		NOTICE OF INTENTION TO DRILL DEEPER	
NOTICE OF INTENTION TO PLUG WELL		NOTICE OF INTENTION TO PLUG BACK		NOTICE OF INTENTION TO SET LINER	
NOTICE OF INTENTION TO SQUEEZE		NOTICE OF INTENTION TO ACIDIZE		NOTICE OF INTENTION TO SHOOT (Nitro)	
NOTICE OF INTENTION TO GUN PERFORATE		NOTICE OF INTENTION (OTHER)		NOTICE OF INTENTION (OTHER) <b>REPAIR CASING</b>	<b>XX</b>

OIL CONSERVATION COMMISSION  
SANTA FE, NEW MEXICODurango, Colorado  
(Place)December 28, 1964  
(Date)

Gentlemen:

Following is a Notice of Intention to do certain work as described below at the.....

Tenneco Oil Company Moore Well No. 4 in H  
(Company or Operator) (Unit)

SE 1/4 NE 1/4 of Sec. 5, T. 30, R. 8, NMPM., Blanco Mesaverde Pool  
(40-acre Subdivision)

San Juan County.

FULL DETAILS OF PROPOSED PLAN OF WORK  
(FOLLOW INSTRUCTIONS IN THE RULES AND REGULATIONS)

Moved in workover rig. Set 5-1/2" magnetic bridge plug at 3260. Loaded hole w/water, ran corrosion log. Found hole at 589'. Ran Baker full-bore cementer and set at 740'. Tested csg below tool to 1500 psi, held ok. Squeezed hole in csg w/150 sx Class "C" cement. Drilled out cement. Reset cementer at 318'. Squeezed w/50 sx cmt. Cleared csg w/water. Re-squeezed w/50 sx cement. Final pressure 900 lbs. Drilled out. Tested and squeezed w/1000 psi. Would not hold. Squeezed w/200 sx. Final pressure 2800 lbs. Drilled out. Tested to 1500 psi. Drilled out bridge plug at 3260 and cleaned out to 5450'. Rerun 157 jts 2-3/8" tubing. Landed at 4879'. Baker Model "N" packer set at 4874'. Hooked up Xmas tree.

Approved..... 12-30, 1964  
Except as follows:

Approved  
OIL CONSERVATION COMMISSION

By..... Emory Colman  
Title..... Sup. Dist. III

Tenneco Oil Company

Company or Operator

By..... J. H. WATKINS J. H. Watkins

Position..... District Office Supervisor  
Send Communications regarding well to:

Name..... Tenneco Oil CompanyAddress..... P.O. Box 1714, Durango, Colorado

STATE OF NEW MEXICO	
U.S. DEPARTMENT OF COMMERCE	
BUREAU OF MARITIME SERVICE	
NUMBER OF COPIES OF THIS OFFICE	
SANTA FE	
FILE	
U.S.S.	
LAND OFFICE	
TRANSPORT	
PRODUCTION OFFICE	
OPERATOR	
	OIL GAS