

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Pan American Petroleum Corporation	8. Farm or Lease Name Ulibarri Gas Com.
3. Address of Operator Security Life Building, Denver, Colorado 80202	9. Well No. 3
4. Location of Well UNIT LETTER <u>N</u> <u>790</u> FEET FROM THE <u>South</u> LINE AND <u>1685</u> FEET FROM THE <u>West</u> LINE, SECTION <u>35</u> TOWNSHIP <u>30N</u> RANGE <u>9W</u> NMPM.	10. Field and Pool, or Wildcat Basin Dakota
15. Elevation (Show whether DF, RT, or other) 5634 RDB	12. County San Juan

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOBS ☐
OTHER Casing ☒


ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to 278'. Cemented 10-3/4" casing at 278' with 250 sacks with 2% Cacl. Good returns. Tested ok to 600 psi.

Drilled to 2322. Cemented 7-7/8" casing at 2322' with 450 sacks with 6% gel and 2 pounds tuf plug per sack, and 150 sacks cement with 2% cacl. Good cement returns. Tested ok to 1000 psi.

Drilled to TD 6866'. Cemented 4-1/2" casing at 6866' in 2 stages with stage colar at 4852. Cemented first stage with 150 sacks with 6% gel and 2 pounds tuf plug per sack followed by 150 sacks neat cement. Cemented second stage with 50 sacks neat cement followed by 150 sacks cement mixed 50-50 poz mix with 4% gel, 1/2 cubic foot strata crete 6 per sack, 1 lb. tuf plug per sack, followed by 25 sacks neat cement. Tested ok to 3500 psi.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED R. H. Beers TITLE Administrative Assistant

DATE 9/6/65

Original Signed Emery C. Arnold

TITLE Supervisor Dist. # 3

DATE SEP 28 1965

CONDITIONS OF APPROVAL, IF ANY: