



233'

6818W/3/RJS  
LEASE Ludwick LS  
WELL NO. 16

CASING:

10-3/4 "OD, 32.75 LB, J-55 CSG/W 200 SX

TOC @ surf . HOLE SIZE \_\_\_\_\_ DT: 6/22/60

REMARKS \_\_\_\_\_

5-1/2 "OD, 17 LB, J-55 CSG/W 250 SX

TOC @ \_\_\_\_\_ . HOLE SIZE \_\_\_\_\_ DT: 7/13/60

REMARKS \_\_\_\_\_

\_\_\_\_\_ "OD, \_\_\_\_\_ LB, \_\_\_\_\_ CSG.W/ \_\_\_\_\_ SX

TOC @ \_\_\_\_\_ . HOLE SIZE \_\_\_\_\_ DATE \_\_\_\_\_

REMARKS \_\_\_\_\_

← 2 3/8" Jbg  
w/ Rods & pump.

TUBING:

2-3/8"OD, 4.7 LB, J-55 GRADE, \_\_\_\_\_ RD, \_\_\_\_\_ CPLG

LANDED @ 6901' . SN, PACKER, ETC. SN/sub \_\_\_\_\_

\_\_\_\_\_ "OD, \_\_\_\_\_ LB, \_\_\_\_\_ GRADE, \_\_\_\_\_ RD, \_\_\_\_\_ CPLG

LANDED @ \_\_\_\_\_ . SN, PACKER, ETC. \_\_\_\_\_

PUMP Yes \_\_\_\_\_ RODS Yes \_\_\_\_\_ ANCHOR \_\_\_\_\_


DETAILED PROCEDURE:

1. Test deadmen.
2. MIRUSU. Kill well w/1% kcl if necessary. NDWH. NUBOP and rod radigan.
3. POOH w/rods and pump and lay down same.
4. NDBOP. NUWH. Swab in DK. Insure tbg is not plugged.
5. RD MOSU.

6831'  
6936'



CIBP  
@  
6958'



6981'-7048'

7106'



7146'