


APPROVED

(SUBMIT IN TRIPLICATE)

UNITED STATES

DEPARTMENT OF THE INTERIOR

GEOLOGICAL SURVEY

Budget Bureau No. 42-R358.4.
Approval expires 12-31-60.Land Office Santa FeLease No. 078194Unit Ludwick**SUNDRY NOTICES AND REPORTS ON WELLS**

NOTICE OF INTENTION TO DRILL		SUBSEQUENT REPORT OF WATER SHUT-OFF	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS		SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF		SUBSEQUENT REPORT OF ALTERING CASING	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL		SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE		SUBSEQUENT REPORT OF ABANDONMENT	
NOTICE OF INTENTION TO PULL OR ALTER CASING		SUPPLEMENTARY WELL HISTORY	
NOTICE OF INTENTION TO ABANDON WELL			

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

August 20, 1956

Well No. 10 is located 990 ft. from [N] line and 990 ft. from [E] line of sec. 29NE Section 29

(1/4 Sec. and Sec. No.)

30N

(Twp.)

10W

(Range)

107M

(Meridian)

Blanco

(Field)

San Juan

(County or Subdivision)

New Mexico

(State or Territory)

The elevation of the derrick floor above sea level is 6213 ft.**DETAILS OF WORK**


(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

On 8-3-56. Total Depth 5315'.

Run 24 joints 5 1/2", 15.5#, J-55 liner (768') set at 5298' with 75 sacks regular cement, 75 sacks Premix, 4 1/2 Gal, 1/4# Floccs/lk. Top liner at 4526'.

Held 1000# for 30 minutes.

Top of cement by temperature survey at 4526'.



I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company El Paso Natural Gas CompanyAddress Box 997Paragarden, New MexicoBy [Signature]Title Petroleum Engineer

10/10/10

10/10/10

10/10/10


10/10/10

10/10/10

10/10/10

10/10/10

10/10/10



10/10/10