

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	1
FILE	1
U.S.G.S.	1
LAND OFFICE	
OPERATOR	1

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name
2. Name of Operator Beta Development Co.	8. Farm or Lease Name Vasaly Com.
3. Address of Operator 125 Petr. Club Plaza, Farmington, N.M.	9. Well No. 1
4. Location of Well UNIT LETTER A , 770 FEET FROM THE North LINE AND 1090 FEET FROM THE East LINE, SECTION 22 TOWNSHIP 30 N RANGE 11 N NMPM.	10. Field and Pool, or Wildcat Basin Dakota
15. Elevation (Show whether DF, RT, GR, etc.) 5879' G.L.	12. County San Juan

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☒
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☐
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 11-14-69 Rigged up workover unit, removed wellhead; rigged up BOP. Blew well down, loaded hole w/water. CO to 6900', PCN w/219 jts 2-3/8" tbg. WIH w/HOWCO 4" csg E-Z Drill cast iron bridge plug set @ 6602'.
- 11-15-69 PCN, picked up RTTS packer. WIH w/tbg, found top hole @ 3947', bottom hole @ 4075', set packer in between - would not communicate. Pulled packer up hole & set @ 3632', put 1500# on backside, squeezed w/400 sx reg. + .6 of 1X Malad-9. Job completed @ 9:30 P.M. MCC. Released packer, PCN.
- 11-16-69 MCC until 10:00 A.M. WIH w/3-7/8" bit on tbg, found top of cement @ 3685', drld solid cement to 4060'. Drld cement 3685-3780', PT to 1500#, held OK. Drld to 3880', PT 1500#, held OK; drld cement to 3950', PT 1500#, held OK. Drld out of cement @ 4060', PT 1500#, held OK. Drilled out E-Z Drill bridge plug @ 6602', CO to 6900'. PCN. Went back in hole w/tbg open-ended, bar in collar 1 ft. off bottom.
- 11-17-69 Finished landing tbg, removed BOP & set wellhead. Rigged up to snab; snabbed well in - released rig @ 10:00 P.M.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

Original signed by:
D. E. BARTER

SIGNED

TITLE

Superintendent

DATE

November 19, 1969

APPROVED BY

TITLE

SUPERVISOR DIST. #3

DATE

11-20-69

CONDITIONS OF APPROVAL, IF ANY: