Fcrm 22-5 (Gev. 2-62)

Sullivan No. 1(OWWO)
(Show details of tubular goods, bottom hate accessories, DST's, Cares, Deviations, and General Chronological History).

33 0 60	O O Desmar Hall Control to the control of the contr
11-2-62	S. S. Reames Well Service moved on location. Pulled tubing.
	Ran McCullough log.
11-3-62	Blowing well.
11-4-62	Blowing well.
11-5-62	Fishing for 1 jt. of tubing & 1 drill collar, Sub, and 6 1/4" bit.
11-6-62	Unable to fine top of fish w/overshot. Going to drill past fish.
	Top of fish 5014', bottom 5070'. Drilling out shot hole.
11-7-62	Ran Bond log from 1400-4800'.
11-8-62	Set Cement retainer @ 4530'. Squeezed Point Lookout formation w/200
	sacks 50-50 Pozmix, El Toro "35", 1/4 cu. ft. Strata-Crete"6"/sk.,
	6% gel, 1/4# flocele/sk., PBTD 4530'.
	Perf 4465-71;4442-48;4424-30(2 SPF);4401-05(3 SPF);
	Frac w/60,870 gallons water, 60,000# sand.
	Flush w/8440 gallons water. IR 72 BPM. Max pr 2500#, BDP 2300#,
	tr pr 1900-2500#. 2 drops of 12 balls.
11-9 -62	Blowing well.
11-11-62	Ran 150 joints 2 3/8" tubing (4464') set at 4476'.
11-13-62	Shut in for test.
11 - 15-6 2	Date well was tested.