

to 6764'. Hung 2079' of 4-1/2" liner in 7" casing with Baash-Ross Liner Hanger. Liner hanger was set at 4672' with bottom of liner at 6764'. Cemented liner with 400 sacks of 50/50 pozmix with 4% gel and 50 sacks of 50/50 pozmix with 2% gel. Set test tool at 4621' and tested liner with 3500# pressure for 12 minutes. Liner tested OK. Pulled test tool and set lead seal in liner hanger.

STATE OF NEW MEXICO	
OIL	NAVATION COMMISSION
COUNTY OFFICE	
NUMBER OF COPIES RECEIVED	
SANTA FE	
FILE	
U.S.S.	
LAND OFFICE	
OIL	TRANSPORTER
GMS	PRODUCTION OFFICE
OPERATOR	

