

NEW MEXICO OIL CONSERVATION COMMISSION  
Santa Fe, New Mexico

## MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	<input checked="" type="checkbox"/>	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

June 19, 1957 Durango, Colorado  
(Date) (Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Blackwood & Nichols Company  
(Company or Operator)

Northeast Blanco Unit (E-3150-1)  
(Lease)

H. B. Lynn Drilling Corp.  
(Contractor)

Well No. 39-36 in the NE 1/4 SW 1/4 of Sec. 36

T. 31N, R. 8W, NMPM, Blanco Mesaverde Pool, San Juan County.

The Dates of this work were as follows: May 2-29, 1957

Notice of intention to do the work (was) ~~(was not)~~ submitted on Form C-102 on March 18, 1957,  
(Cross out incorrect words)  
and approval of the proposed plan (was) ~~(was not)~~ obtained.

## DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Spudded at 4:00 PM on 5-2-57

On 5-3-57, ran 5 jts 10 3/4" 32.75# H40 casing- 155' set at 169'. Cemented with 200 sacks regular cement. Cement circulated. Tested casing with 800 PSI for 30 minutes. Held OK.

On 5-23-57, ran 114 jts 7 5/8" 26.40# J55 casing - 3597' set at 3610'. Cemented with 225 sacks 1:1 mixture of cement and pozmix with 4% gel and 1/4 lb. floccle per sack. Tested casing with 1000 PSI for 15 minutes. Held OK. Drilled with gas from 7 5/8" casing point.

On 5-29-57, ran 150 jts 5 1/2" 15.50# J55 casing - 5740' set at 5752'. Cemented with 150 sacks 4% gel cement with 1/4 lb. floccle per sack. Tested casing with 1000 PSI for 15 minutes. Held OK. Cement plug back depth: 5717'. Top of cement at 3690', by temperature survey.

Witnessed by W. J. Linton  
(Name)

Blackwood & Nichols Company  
(Company)

Patrolman  
(Title)

Approved:

OIL CONSERVATION COMMISSION

Original Signed Emery C. Arnold  
(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name De Lasso Loo DeLasso Loo


Position Field Superintendent

Representing Blackwood & Nichols Company

Address P. O. Box 1237, Durango, Colorado

Supervisor Dist. # 3  
(Title)

JUN 20 1957  
(Date)



<b>OIL CONSERVATION COMMISSION</b>		
<b>AZTEC DISTRICT OFFICE</b>		
No. Copies Received		3
<b>DISTRIBUTION</b>		
	NO. FURNISHED	
Operator	1	
Santa Fe	1	
Operation Office		
State Land Office		
U. S. G. S.		
Transporter		
File	1	✓