

NEW MEXICO OIL CONSERVATION COMMISSION
Santa Fe, New Mexico

MISCELLANEOUS REPORTS ON WELLS

Submit this report in TRIPLICATE to the District Office, Oil Conservation Commission, within 10 days after the work specified is completed. It should be signed and filed as a report on Beginning Drilling Operations, Results of test of casing shut-off, result of plugging of well, result of well repair, and other important operations, even though the work was witnessed by an agent of the Commission. See additional instructions in the Rules and Regulations of the Commission.

Indicate Nature of Report by Checking Below

REPORT ON BEGINNING DRILLING OPERATIONS		REPORT ON RESULT OF TEST OF CASING SHUT-OFF	X	REPORT ON REPAIRING WELL	
REPORT ON RESULT OF PLUGGING WELL		REPORT ON RECOMPLETION OPERATION		REPORT ON (Other)	

July 19, 1957

(Date)

Durango, Colorado

(Place)

Following is a report on the work done and the results obtained under the heading noted above at the

Blackwood & Nichols Company

(Company or Operator)

Northeast Blanco Unit (E-3150-1)

(Lease)

H. B. Lynn Drilling Corp.

(Contractor)

Well No. 40-36 in the SW 1/4 NE 1/4 of Sec. 36

T. 31N, R. 8W, NMPM, Blanco Mesaverde Pool, San Juan County.

The Dates of this work were as follows: June 6 - July 1, 1957

Notice of intention to do the work (was) ~~(crossed out)~~ submitted on Form C-102 on June 3, 1957
(Cross out incorrect words)

and approval of the proposed plan (was) ~~(crossed out)~~ obtained.

DETAILED ACCOUNT OF WORK DONE AND RESULTS OBTAINED

Spudded at 6:30 AM on 6-6-57.

On 6-7-57, ran 5 Jts. 10-3/4" 32.75# H40 casing - 155' set at 170'. Cemented with 225 sacks regular cement. Cement circulated. Tested casing with 800 PSI for 15 minutes. Held OK.

On 6-23-57, ran 89 Jts 7-5/8" 26.40# J55 casing - 3610' set at 3623'. Cemented with 225 sacks 1:1 cement and pozzol with 4% gel and 1/4 lb. floccle per sack. Tested casing with 1000 PSI for 15 minutes. Held OK. Drilled with gas from 7-5/8" casing point.

On 7-1-57, ran 140 Jts 5-1/2" 15.50# J55 casing - 5827' set at 5838'. Cemented with 150 sacks 4% gel cement with 1/4 lb. floccle per sack. Tested casing with 1000 PSI for 15 minutes. Held OK. Cement plug back depth: 5816'. Top of cement, by temperature survey, at 3850'.

Witnessed by DeLasso Loos (Name) Blackwood & Nichols Company (Company) Field Superintendent (Title)

Approved: OIL CONSERVATION COMMISSION

Original Signed Emery C. Arnold

(Name)

I hereby certify that the information given above is true and complete to the best of my knowledge.

Original Signed

Name by DeLasso Loos DeLasso Loos

Position Field Superintendent

Representing Blackwood & Nichols Company


Address P. O. Box 1237, Durango, Colorado

Supervisor Dist. # 3

(Title)

JUL 22 1957

(Date)



OIL CONSERVATION COMMISSION		
AZTEC DISTRICT OFFICE		
No. Copies Received <u>3</u>		
DISTRIBUTION		
	NO. FURNISHED	
Operator	<u>1</u>	
Santa Fe	<u>1</u>	
Proration Office		
State Land Office		
U. S. G. S.		
Transporter		
Files	<u>1</u>	<input checked="" type="checkbox"/>