

NO. OF COPIES RECEIVED	3
DISTRIBUTION	
SANTA FE	/
FILE	/
U.S.G.S.	
LAND OFFICE	
OPERATOR	/

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-101
Supersedes Old
C-102 and C-103
Effective 1-1-65

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>		5a. Indicate Type of Lease State <input type="checkbox"/> Federal Fee <input type="checkbox"/>
		5. State Oil & Gas Lease No.
1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- 2. Name of Operator El Paso Natural Gas Company		7. Unit Agreement Name Howell D
3. Address of Operator P. O. Box 990, Farmington, New Mexico 87401		8. Farm or Lease Name Howell D
4. Location of Well UNIT LETTER <u>G</u> <u>1650</u> FEET FROM THE <u>N</u> LINE AND <u>1650</u> FEET FROM THE <u>E</u> LINE, SECTION <u>33</u> TOWNSHIP <u>31-N</u> RANGE <u>8-W</u> N.M.P.M.		9. Well No. 4 (OWWO)
		10. Field and Pool, or Wildcat Blanco Mesa Verde
15. Elevation (Show whether DF, RT, GR, etc.) 6262' GL		12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
 NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/> OTHER <input type="checkbox"/>
---	--	--	---

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

08-14-76 Pulled tubing. Set bridge plug at 5200'.

08-15-76 Ran packer and located leak at 3847'. Squeezed with 23 cu. ft. cement. WOC. Pressure tested, would not hold. Located leak between 1500-1515'.

08-16-76 Squeezed with 29 cu. ft. cement. WOC. Tested to 850#, OK.

08-17-76 Drilled bridge plug at 5200' and cleaned out to 5490'.

08-19-76 Ran 173 joints 2 3/8" tubing with Baker Model A 1 Lockset Packer at 5117'. Tubing set at 5473'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED A. J. Lucas TITLE Drilling Clerk DATE September 1, 1976

APPROVED BY AR Dendrick TITLE SUPERVISOR DIST. #3 DATE SEP 2 1976

CONDITIONS OF APPROVAL, IF ANY: