



(SUBMIT IN TRIPPLICATE)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

Land Office Santa Fe
Lease No. 079082
Unit Northeast Blanco
Unit Agreement No. 1, Sec. 929

SUNDRY NOTICES AND REPORTS ON WELLS

NOTICE OF INTENTION TO DRILL.....	SUBSEQUENT REPORT OF WATER SHUT-OFF.....	<input checked="" type="checkbox"/>
NOTICE OF INTENTION TO CHANGE PLANS.....	SUBSEQUENT REPORT OF SHOOTING OR ACIDIZING.....	
NOTICE OF INTENTION TO TEST WATER SHUT-OFF.....	SUBSEQUENT REPORT OF ALTERING CASING.....	
NOTICE OF INTENTION TO RE-DRILL OR REPAIR WELL.....	SUBSEQUENT REPORT OF RE-DRILLING OR REPAIR.....	
NOTICE OF INTENTION TO SHOOT OR ACIDIZE.....	SUBSEQUENT REPORT OF ABANDONMENT.....	
NOTICE OF INTENTION TO PULL OR ALTER CASING.....	SUPPLEMENTARY WELL HISTORY.....	
NOTICE OF INTENTION TO ABANDON WELL.....		

(INDICATE ABOVE BY CHECK MARK NATURE OF REPORT, NOTICE, OR OTHER DATA)

RECEIVED
SEP 12 1957

September 3, 1957

Well No. 50-25 is located 990 ft. from [S] line and 990 ft. from [W] line of sec. 25
SW 1/4 Sec. 25 31 N R W NMPN
(1/4 Sec. and Sec. No.) (Twp.) (Range) (Meridian)
Blanco San Juan New Mexico
(Field) (County or Subdivision) (State or Territory)

RECEIVED
SEP 13 1957
OIL CON. COM.
DIST. 3

The elevation of the derrick floor above sea level is 6100 ft. Graded

DETAILS OF WORK

(State names of and expected depths to objective sands; show sizes, weights, and lengths of proposed casings; indicate mudding jobs, cementing points, and all other important proposed work)

Spudded at 2:30 PM 7-8-57.

On 7-9-57, ran 6 Jts 10-3/4" 32.75# N40 casing - 159' set at 173'. Cemented with 200 sacks regular cement. Cement circulated. Tested casing with 800 PSI for 15 minutes. Held OK.

On 7-20-57, ran 94 Jts 7-5/8" 26.40# J55 casing - 3566' set at 3579'. Cemented with 225 sacks 1:1 cement and pox with 4% gal and 1/4 lb. floccle per sack. Tested casing with 1000 PSI for 30 minutes. Held OK. Drilled with gas from 7-5/8" casing point.

On 7-29-57, ran 179 Jts 5-1/2" 15.50# J55 casing - 5733' set at 5744'. Cemented with 150 sacks regular cement with 4% gal and 1/4 lb. floccle per sack. Tested casing with 1000 PSI for 30 minutes. Held OK. Cement plug back depth: 5710'. Top of cement at 3925', by temperature survey.

I understand that this plan of work must receive approval in writing by the Geological Survey before operations may be commenced.

Company Blackwood & Nichols Company (Unit Operator)

Address P. O. Box 1237

Durango, Colorado

Original Signed
By DeLasso Loos DeLasso Loos

Title Field Superintendent