

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE*
(Other instructions on reverse side)

Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

57 070505

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Seymour

9. WELL NO.

7

10. FIELD AND POOL, OR WILDCAT

Blanco Mesaverte

11. SEC., T., E., M., OR BLK. AND SURVEY OR AREA
Sec. 23, T-31N, R-5E, S-5-
N.M.P.M.

12. COUNTY OR PARISH

San Juan

13. STATE

New Mexico

1. OIL WELL ☐ GAS WELL ☒ OTHER ☐

2. NAME OF OPERATOR

Southern Union Production Company

3. ADDRESS OF OPERATOR

P. O. Box 808, Farmington, New Mexico 87401

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.)
At surface

1170 ft. from the North line and 970 ft. from the East line.

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

6136 ft. D.F.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☒ Supplementary History

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

- Moved in and rigged up Workover Unit May 12, 1970. Shut off 2" A.U.S. tubing at 5150 ft. and pulled from hole.
- Run casing inspection log. in 7" casing. Casing corroded from 830 ft. to 3094 ft.
- Set 7" cement retainer at 4888 ft. Squeezed off 6-1/4" open hole from 5028 to 5615 ft. w/300 sacks of cement. Job complete 12:00 P.M. 5/15/70.
- Repaired holes in 7" casing from 830 ft. to 3094 ft. by squeeze cementing w/700 sacks of cement. Final job complete 11:00 P.M. 5/19/70.
- Cut window in 7" casing at 4647 ft. A.K.B. Drilled 6-1/4" whipstock hole to total depth of 5994 ft. A.K.B. Reached total depth May 26, 1970.
- Run 182 joints of 4-1/2", 10.50, J-55 casing. Landed at 5920 ft. A.K.B. Baker stage collar set at 3070 ft. A.K.B. Cemented 1st stage w/235 sacks of cement. Plug down 3:30 P.M. May 28, 1970. Cemented 2nd stage w/240 sacks of cement. Plug down 5:40 P.M. 5/28/70.
- Drilled out stage collar and cleaned out to P.B.T.D. of 5890 ft. A.K.B. Pressure tested casing to 3000 psi for 10 minutes. Tested OK.
- Perforated Point Lookout 2 shots/ft. 5510-5524, 5538-5552, 5558-5572, 5582-5596 and 5618-5632 ft. and 4 shots/ft. 5858-5865. Total of 168 holes.
- Sand later fraced perforations w/70,000 sand and 71,530 gallons of water.
- Set 4-1/2" Bridge plug at 5250 ft. A.K.B.
- Perforated Cliff House w/2 shots/ft. 5111-5118, 5132-5146 ft. and 5163-5170 ft. A.K.B. Total of 56 holes.

(OVER)

18. I hereby certify that the foregoing is true and correct

SIGNED GILBERT D. NOLAND, JR.

TITLE Drilling Superintendent

DATE Nov. 30, 1970

Albert D. Noland, Jr.

(This space for Federal or State office use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

RECEIVED

DEC 2 1970

U. S. GEOLOGICAL SURVEY
FARMINGTON, N. M.

*See Instructions on Reverse Side

Instructions

General: This form is designed for submitting proposals to perform certain well operations, and reports of such operations when completed, as indicated, on Federal and Indian lands pursuant to applicable Federal law and regulations, and, if approved or accepted by any State, on all lands in such State, pursuant to applicable State law and regulations. Any necessary special instructions concerning the use of this form and the number of copies to be submitted, particularly with regard to local, area, or regional procedures and practices, either are shown below or will be issued by, or may be obtained from, the local Federal and/or State office.

Item 4: If there are no applicable State requirements, locations on Federal or Indian land should be described in accordance with Federal requirements. Consult local State or Federal office for specific instructions.

Item 17: Proposals to abandon a well and subsequent reports of abandonment should include special information as is required by local Federal and/or State offices. In addition, such proposals and reports should include reasons for the abandonment; data on any former or present productive zones or other zones with present significant above contents not sealed off by cement or otherwise; depths (top and bottom) and method of placement of cement plugs; mud or other material placed below, between and conditioned for final inspection looking to approval of the abandonment.

U.S. GOVERNMENT PRINTING OFFICE: 1963-O-685229

847-485

12. Sand water fraced perforations with 38,000 sand and 11,500 gallons of water.
13. Drilled out bridge plug at 5890 ft. A.K.B. and cleaned out to P.B.T.D. 5890 ft. A.K.B.
14. Tested well from June 7, 1970 until August 24, 1970.
15. Set 4-1/2" cement retainer at 5360 ft. A.K.B. Set 4-1/2" Baker full bore packer at 4900 ft. A.K.B. Squeezed off Cliffhouse perforations from 5111-5118, 5132-5146 and 5163-5170 ft. A.K.B. 1/200 sacks of cement. Job complete 4:00 P.M. August 31, 1970.
16. Ran bit and drilled out cement retainer at 5360 ft. A.K.B. and cleaned out to P.B.T.D. of 5890 ft. A.K.B.
17. ran 182 joints of 2-3/8", J.U.C., L.70, J-55 tubing. Landed at 5784 ft. A.K.B.
18. Workover completed September 4, 1970.